S
625.74
H3fe
1-13-88

Montana State Library
3 0864 1006 8703 0

E RETURN

STATE DOCUMENTS COLLECTION
FEB 24 1988
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88
*** MISSOULA DISTRICT ***

DATE:02/11/88 OCLC 22722994 LF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 922,066 $	09/02/86 09/19/86 12/18/87	F.P.M. KALBERG J.GARY PHONE NO.755-2007 100.0		86.6
SMP 4599(86) MAINT. STOCKPILE CRUSHING	0.000	MAINT STOCKPILING & CRUSHING	MCELROY & WILKEN INC. $ 186,550	$ 315,679 $	12/30/86 03/26/87 09/18/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 06/30/87
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,585,383	$ 1,413,062 $	03/10/87 05/18/87 07/01/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		97.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 606,110 $	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 40.6		46.9
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 991,757	$ 921,643 $	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 92.9		89.7
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,063,729	$ 1,002,080 $	06/05/87 07/20/87 **06/30/88	F.P.M. KALBERG J.GARY PHONE NO.755-2007 94.2		85.0
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,506,605	$ 715,320 $	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 28.5		52.7
RS-ER 382-1(4)1 U-3		GRADE, AGGREGATE SURFACINT,	HILDE CONSTRUCTION CO.,INC.		07/06/87	F.P.M. JOHNSON, BOB PHONE NO.649-2460		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

DATE:02/11/88 *** MISSOULA DISTRICT *** PAGE NO: 2

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
PERMA CANYON	2.853	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 1,326,821	$ 868,622 $	09/10/87 **05/13/88	65.5	73.3
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 591,917 $	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 70.0	47.7
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,408,916	$ 1,164,845 $	08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 48.4	28.3
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 138,603 $	08/04/87 10/06/87 **05/31/88	F.P.M. SILVEY, JACK C. PHONE NO.649-2460 60.7	83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 184,201 $	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 16.1	BY 06/15/88
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 2,044 $	08/31/87 / / **11/13/87	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 12.1	
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,155,654	$ 474,311 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 22.0	
F-BHF-BRF 24-1(25)9		GRADING, AGGREGATE SURFACING,	JIM GILMAN EXCAVATING INC.		10/02/87	F.P.M. MITCHELL, JIM PHONE NO.549-6491	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

DATE:02/11/88 | PAGE NO: 3

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
POTOMAC - WEST	7.090	PLANT MIX BITUMINOUS SURFACING	$ 4,113,948	$ 405,290 $	II/03/87 **09/15/88	9.9		
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 258,779	$ 64,528 $	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 24.9		
F-HES=BRF 1-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 28,015 $	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-2007 2.9		
HES 5-3(29)124 SOUTH OF WHITEFISH	0.200	CONCRETE GUARDRAIL	FRANK GURNEY, INC $ 30,246	$ 0 $	12/07/87 / / **06/17/88	UNASSIGNED 0.0		
SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	SCHELLINGER CONST CO. $ 156,000	$ 0 $	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
MISSOULA DISTRICT TOTALS:			$ 22,320,414	$ 9,818,336 $		44.0		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 90-7(49)341 SPRINGDALE - WEST IR 90-7(52)341 MISSION INTERCHANGE - EAST	20.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC. $ 12,834,516	$ 12,866,652 $	08/01/85 09/10/85 11/03/87	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 100.0		100.0
FLH 50-1(2)9 GRAYLING CREEK - NORTH FLH 50-1(3)20		PLANT MIX BITUMINOUS SURFACE OVERLAY	ROBERT V. BURGGRAF CO., INC.		09/27/85 06/24/86 07/22/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

DATE:02/11/88 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SPECIMAN CREEK - NORTH & SOUTH	22.943		$ 3,406,325	$ 3,297,939 $		100.0		101.0
F-FR-HES 12-1(3)0 WEST YELLOWSTONE - WEST	8.600	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	ROBERT V. BURGGRAF CO., INC. $ 1,137,737	$ 1,064,421 $	05/30/86 06/05/86 07/15/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		96.1
F 50-2(18)55 KARST LANDSLIDE F-FLH 50-2(19)31 YELLOWSTONE PARK BNDRY-NORTH F-FLH 50-2(20)40 BIG SKY - NORTH & SOUTH	23.917	SLIDE CORRECTION	HILDE CONSTRUCTION CO.,INC. $ 2,561,018	$ 2,387,717 $	10/07/86 10/24/86 08/27/87	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 100.0		79.4
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 4,291,287 $	10/07/86 11/04/86 **06/15/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 64.2		
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,273,706 $	03/10/87 05/19/87 **06/21/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 88.9		115.8
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346 $	04/03/87 04/21/87 **09/15/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0		138.7
IR 15-2(49)124-B BUTTE - WEST AND SOUTH ROAD	8.443	PORTLAND CEMENT CONCRETE PAVEMENT, LEAN CONCRETE BASE, PLANT MIX BITUMINOUS SURFACING	ACME CONCRETE COMPANY $ 9,392,691	$ 10,554,563 $	04/11/87 05/08/86 11/04/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0		145.5

** ESTIMATED COMPLETION DATE ONLY

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1988mont

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 13-1(11)75 HARRISON - NORTHEAST	18.500	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 201,372	$ 186,293 $	05/28/87 07/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 09/01/87
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,937	$ 111,887 $	06/05/87 07/27/87 10/27/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		100.0
RTF 8-4(12)108 WEST THREE FORKS INT. - SOUTH	1.000	SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 15,357	$ 14,061 $	06/05/87 07/16/87 08/29/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 09/01/87
RTX 1(13) OLD U.S.91 - SOUTHEAST OF GLEN RTX 47(12) DIVIDE - NORTH	14.300	NEW IRRIGATION STRUCTURE	JIM GILMAN EXCAVATING INC. $ 480,359	$ 344,358 $	06/05/87 08/04/87 10/01/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		BY 10/01/87
IR 0008(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 141,096	$ 120,044 $	07/06/87 07/27/87 11/09/87	F.P.M. WILSON, ROBERT PHONE NO.444-7625 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,258,350	$ 950,677 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 18.1		29.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,875,896	$ 795,371 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 27.7		18.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

DATE:02/11/88 *** BUTTE DISTRICT *** PAGE NO: 6

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 677,766	$ 485,029 $	08/04/87 09/09/87 **05/31/88	F.P.M. W[illegible]N, ROBERT PHONE NO.444-7625 71.6		76.7
HES 4141(30)U 2 DISTRICT SIGNING BUTTE	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 0 $	08/31/87 / / **06/01/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 0.0		
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 7,623 $	10/02/87 / / **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.4		
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 0 $	11/06/87 / / **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0		
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,208,379	$ 0 $	12/07/87 / / **09/01/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0		
SMP 199(87) CRUSH & STOCKPILE BUTTE DISTRI	0.000	CRUSHING & STOCKPILING	JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000 $	12/07/87 12/15/87 **06/30/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 98.0		BY 06/30/88
BUTTE DISTRICT TOTALS:			$ 51,895,671	$ 38,876,974 $		74.9		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,046,203	12/30/86 01/23/87 $ **06/01/88	F.P.M. SMITH, W. PHONE NO.727-4350 91.6		90.6
IR 0006(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 514,109	$ 483,489	03/10/87 04/06/87 $ **09/15/87	F.P.M. NUGENT, KEN PHONE NO. 94.0	CEII	99.0
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,530,083	$ 1,340,007	04/03/87 04/21/87 $ **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 87.6		83.7
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 641,091	$ 745,527	04/03/87 05/22/87 $ 12/11/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0		99.2
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,086,390	07/06/87 07/20/87 $ **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 94.2		88.9
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,735,301	$ 1,542,624	07/06/87 07/23/87 $ **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 88.9		65.0
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 0	11/06/87 / / $ **07/29/88	UNASSIGNED 0.0		
RS 330-1(9)7		GRADING, AGGREGATE SURFACING	SK CONSTRUCTION, INC.		11/06/87	F.P.M. ENDERSON, S. PHONE NO.727-4350		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
OCM - SOUTH (MIDDLE SECTION)	5.349	& PLANT MIX BITUMINOUS SURF.	$ 1,961,393	$ 16,992 $	12/09/87 **06/16/89	0.9		
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 667,304	$ 0 $	12/07/87 / / **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 0.0		
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,291,473	$ 0 $	12/07/87 / / **08/25/89	F.P.M. ROBINSON, F. PHONE NO.727-4350 0.0		
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,189,929	$ 0 $	12/07/87 / / **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 0.0		
SMP 3799(87) CRUSH & STOCKPILE GREAT FALLS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 268,210	$ 0 $	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
GREAT FALLS DISTRICT TOTALS:			$ 22,383,009	$ 7,261,232 $		32.4		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RTF-BRF 20-2(7)52 SIDNEY - FAIRVIEW	11.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 11,704,094	$ 11,660,323 $	08/28/85 09/23/85 11/24/87	F.P.M. WOLF, LARRY PHONE NO.365-2877 100.0		81.0
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,751,610 $	09/27/85 12/09/85 **05/01/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 74.3		79.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-6(35)210 GLENDIVE - EAST & WEST	7.912	CONCRETE OVERLAY	PROGRESSIVE CONTRACTORS, INC. $ 7,110,868	$ 7,066,604 $	11/05/85 04/09/86 10/26/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		100.0
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
BR 9006(3) THOMPSON CR.BR.-12MI.W. ALZADA	0.387	CULVERTS & APPROACHES	SCANLAN CONSTRUCTION CO. $ 146,105	$ 136,974 $	10/07/86 04/15/87 10/30/87	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 100.0		96.7
F-HES 18-1(2)1 MILES CITY - NORTHWEST	7.702	PLANT MIX BITUMINOUS OVERLAY	EARTH BUILDERS, INC. $ 548,271	$ 524,949 $	11/06/86 05/21/87 10/26/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		108.3
IR 94-4(40)128 MILES CITY-WEST (W.B. LANE)	9.037	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	PRINCE, INC. $ 909,195	$ 875,648 $	03/10/87 04/06/87 10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		95.6
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 273,931 $	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 88.8		60.9
BR 9040(5) COAL CR.BR.-14 MI. S. OF TERRY	0.110	BRIDGE REPLACEMENT AND AGGREGATE SURFACING	MCDANIEL AND SONS CONTRACTORS $ 86,808	$ 85,984 $	06/05/87 09/24/87 11/09/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		59.4
F-BRF-HES 32-2(6)39		GRADING, AGGREGATE SURFACING,	HILDE CONSTRUCTION CO.,INC.		06/05/87	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SCOBY - SOUTH	11.542	PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	$ 4,473,239	$ 1,495,640 $	07/13/87 **07/29/88	33.4		56.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,199,463 $	06/05/87 07/07/87 **10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 87.1		90.7
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,134,102	$ 1,030,560 $	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 90.9		61.7
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,212,875	$ 2,170,519 $	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 98.0		46.3
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,765,962	$ 1,444,788 $	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 81.8		77.8
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,921	$ 2,139,132 $	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.5		59.4
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,822	$ 477,628 $	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 83.2		54.8
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGRESATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,024,310	$ 21,130 $	11/06/87 / / **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.4		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST. / % CONT. TIME USED
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 16,231	11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 4.6
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 285,758	$ 143,655	11/06/87 11/09/87 **10/21/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 50.3
IR000B 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 418,898	$ 0	11/06/87 / / **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,659,449	$ 8,000	11/06/87 / / **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.3
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 0	11/06/87 / / **11/06/87	UNASSIGNED 0.0
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,839,733	$ 0	12/07/87 / / **09/16/88	UNASSIGNED 0.0
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,131,344	$ 0	12/07/87 / / **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0
SMP 2899(87)		CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING		12/07/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

DATE:02/11/88 *** GLENDIVE DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CRUSH & STOCKPICE GLENDIVE	0.000		$ 242,132	$ 0	/ / **06/30/88	0.0		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,748	$ 0	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
GLENDIVE DISTRICT TOTALS:			$ 52,755,591	$ 34,531,960	$	65.5		
*** BILLINGS DISTRICT ***								
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,031,677	$ 2,869,502	11/06/86 02/03/87 **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 94.7		107.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,805,095	$ 3,545,289	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 93.2		85.1
IR 94-2(24)61 HYSHAM - EAST & WEST	17.641	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,512,277	$ 3,440,899	04/03/87 05/05/87 11/03/87	F.P.M. BRUCE E. OPIE PHONE NO.252-4138 100.0		93.6
RTF 57-2(11)58 HOBSON - MOORE RTF 57-4(5)157 MOSBY - EAST & WEST	25.300	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	CENTURY CONSTRUCTION INC. $ 458,435	$ 433,647	05/04/87 05/13/87 11/20/87	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0		BY 09/01/87
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 207,818	06/05/87 07/29/87 **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 92.9		75.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,068,927	$ 2,414,537	06/05/87 07/20/87 $ **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 59.3		46.0
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 100,546	08/04/87 09/08/87 $ **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 40.4		43.3
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 221,049	08/04/87 08/24/87 $ **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 91.6		60.0
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,195,498	08/04/87 08/31/87 $ **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 97.9		67.8
IR 000B(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 305,675	$ 283,436	08/05/87 09/25/87 $ **11/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 92.7		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 53,863	08/31/87 10/06/87 $ **08/19/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 16.0		29.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 20,031	08/31/87 / / $ **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 27.0		32.9
IR 90-8(101)427		PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC		10/02/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	& OPEN GRADED FRICTION COURSE		$ 3,599,199	$ 704,024 $	11/04/87 **10/21/88	19.6	
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,230,372	$ 4,982 $	11/06/87 / / **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 0.4	
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,622,409	$ 6,571 $	11/06/87 / / **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 0.4	
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC	$ 83,110	$ 0 $	11/06/87 / / **06/15/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0	
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION	$ 234,854	$ 0 $	12/07/87 / / **05/01/88	UNASSIGNED 0.0	
SMP 299(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO.	$ 228,000	$ 0 $	12/07/87 / / **06/30/88	F.P.M. BRUCE E. OPIE PHONE NO.252-4138 0.0	BY 06/30/88
SMP 5499(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC.	$ 145,600	$ 5,127 $	12/07/87 12/23/87 **06/30/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 3.5	BY 06/30/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/88

DATE:02/11/88 *** BILLINGS DISTRICT *** PAGE NO:15

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:			$ 24,672,424	$ 15,506,819	$	62.9			
*** STATE WIDE ***									
F 000B(12) 'WELCOME TO MONTANA' SIGNING	0.000	SIGNING - WELCOME TO MONTANA (VARIOUS COUNTIES)	RAINBOW CONSTRUCTION $ 61,000	$ 62,623	03/10/87 07/27/87 $ 10/01/87	UNASSIGNED 100.0			37.5
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 133,038	05/04/87 05/25/87 $ 11/15/87	UNASSIGNED 100.0			
STATE WIDE TOTALS:			$ 188,430	$ 195,661	$	100.0			
			***	***					
TOTALS FOR ALL PROJECTS:			$174,215,540	$106,190,982	$	100.0			

S
HE5.704
M3 fe
3/4/88

PLEASE RETURN

State Library

OCLC 22722994 WF

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** MISSOULA DISTRICT ***

DATE:03/04/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.431	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 847,753	$ 928,594	09/02/86 09/19/86 12/18/87	F.P.M. KALBERG J.GARY PHONE NO.755-5717 100.0		86.6
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,603,383	$ 1,419,062	03/10/87 05/18/87 07/01/88	F.P.M. MAART, WILLIAM O. PHONE NO.549-6491 100.0		97.0
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 606,110	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 40.6		46.9
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 921,643	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 91.2		88.6
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,002,080	06/05/87 07/20/87 **06/30/88	F.P.M. KALBERG I.GARY PHONE NO.755-5717 88.9		85.0
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	18.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,506,605	$ 715,320	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 28.5		52.7
RF-ER 382-1(4)1 U-3 FERMS CANYON	3.553	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,393,280	$ 927,381	07/06/87 09/10/87 **05/13/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 66.6		69.6
SPS 424-1(1)17		BRIDGE APPROACHES	MACBUILDERS, INC.		07/06/87	F.P.M. SMETICK, LAWRENCE J. PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION

APR 15 1988

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
TWIN BRIDGE - E.OF WHITEFISH	0.255		$ 845,596	$ 591,917	$ 07/29/87 **09/09/88	70.0			47.7
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,408,916	$ 1,200,792	$ 08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 49.8			28.3
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 138,603	$ 08/04/87 10/06/87 **05/31/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 60.7			93.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 202,963	$ 08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 17.7			BY 06/15/88
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 2,044	$ 08/31/87 / / **11/13/87	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 12.1			
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,155,654	$ 489,558	$ 10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 22.7			
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,113,948	$ 662,138	$ 10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 16.1			
BR 9015(3)		BRIDGE REPLACEMENT &	E.F. MATELICH CONST. CO.		11/06/87	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88

DATE:03/04/88 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
WHITEFISH BR-NORTH OF KALISPEL	0.245	APPROACHES	$ 260,556	$ 64,528 $	12/07/87 **10/21/88	24.8		
F-HES=BRF 1-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 28,983 $	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERS J.GARY PHONE NO.755-5717 3.0		
HES 5-3(29)124 SOUTH OF WHITEFISH	0.200	CONCRETE GUARDRAIL	FRANK GURNEY, INC $ 30,246	$ 0 $	12/07/87 / / **06/17/88	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 0.0		
SMP 2199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	SCHELLINGER CONST CO. $ 156,000	$ 0 $	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000		C.D. CONTRACTORS $ 2,420,343	$ 0 $	02/08/88 / / **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 0.0		
MISSOULA DISTRICT TOTALS:			$ 24,723,143	$ 9,902,216 $		40.1		
*** BUTTE DISTRICT ***								
I 90-7(49)241 SPRINGDALE - WEST IF 90-7(52)241 MISSION INTERCHANGE - EAST	29.625	GRADEING, AGGR.SURF., BIT.PL MIX SURF., AND STRUCTURES 24.0' BRIDGE OVER	HILDE CONSTRUCTION CO.,INC. $ 12,834,516	$ 12,866,652 $	08/01/85 09/10/85 11/03/87	F.P.M. SAUNDERS,LESLIE(ACT) PHONE NO.222-8199 100.0		100.0
I IF-1 76(5) PIPE DREAM - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,682,290	$ 4,391,887 $	10/07/86 11/04/86 **06/15/88	F.P.M. [illegible], FRANK JR. PHONE NO.683-[illegible] 64.2		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 9-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,272,706	03/10/87 05/19/87 **06/21/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 88.9		115.8
I 15-3(42)150 U + BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346	04/03/87 04/21/87 **09/15/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0		138.7
BR 9030(5) SOUTH OF LENNEP	0.011	BRIDGE APPROACHES	LITTLE SHELL CONTRACTORS $ 118,937	$ 111,887	06/05/87 07/27/87 10/27/87	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		100.0
IR 0008(14) REST AREAS IN BUTTE DISTRICT	0.000	REST AREA REHABILITATION (FOUR LOCATIONS)	ZIMMERMAN TRUCKING, INC. $ 141,096	$ 120,044	07/06/87 07/27/87 11/09/87	F.P.M. WILSON, ROBERT PHONE NO.444-7625 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,237,426	$ 968,472	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 18.5		29.3
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,972,047	$ 843,906	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 28.4		18.7
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687,097	$ 494,187	08/04/87 09/09/87 **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 71.9		76.7
HES 41-1(30)0 E		INTERSECTION LIGHTING	ALLEN ELECTRIC		08/31/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88

DATE:03/04/88 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST. / % CONT. TIME USED
DISTRICT SIGNING BUTTE	0.000		$ 7,727	$ 0	/ / **11/13/87	0.0
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 7,623	10/02/87 / / **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.4
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 12,888	11/06/87 02/24/88 **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 2.9
F-HES 69-1(2)5 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,222,221	$ 0	12/07/87 / / **09/01/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0
SMP 199(87) CRUSH & STOCKPILE BUTTE DISTRI	0.000	CRUSHING & STOCKPILING	JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000	12/07/87 12/15/87 **06/30/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 98.0 BY 06/30/88
F 8-2(28)44 VARIOU INT'S. 11TH & PROSPECT F 29-4(13)90 VARIOUS INT'S MONTANA ST. (BT)	0.000		MONTANA LINES, INC $ 5,630	$ 0	02/08/88 / / **07/01/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0
BUTTE DISTRICT TOTALS:			$ 34,804,842	$ 21,115,997		60.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** GREAT FALLS DISTRICT ***

DATE:03/04/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 10-1(8)4 GREAT FALLS - NORTH	15.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,046,203 $	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 91.6		90.6
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 530,024	$ 483,489 $	03/10/87 04/06/87 **09/15/87	F.P.M. NUGENT, KEN PHONE NO. 93.0	CEII	92.5
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,530,083	$ 1,363,227 $	04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 89.1		83.7
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 733,629	$ 745,527 $	04/03/87 05/22/87 12/11/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0		86.2
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,086,390 $	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 94.2		88.9
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,746,101	$ 1,542,624 $	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 88.3		65.0
BRF 21-1(2)5 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 0 $	11/06/87 / / **07/29/88	UNASSIGNED 0.0		
RS 330-1(8)7		GRADING, AGGREGATE SURFACING	SK CONSTRUCTION, INC.		11/06/87	F.P.M. ENDERSON, G. PHONE NO.727-4350		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88

DATE:03/04/88 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
OCM - SOUTH (MIDDLE SECTION)	5.349	& PLANT MIX BITUMINOUS SURF.	$ 1,961,393	$ 32,504	12/09/87 **06/16/89	1.7		
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 667,304	$ 0	12/07/87 / / **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 0.0		
F-RRS-BRF 60-2(19,31 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,291,473	$ 7,611	12/07/87 / / **02/16/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 0.1		
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,189,929	$ 0	12/07/87 / / **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 0.0		
SMP 3799(87) CRUSH & STOCKPILE GREAT FALLS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 268,210	$ 0	12/07/87 / / **06/03/88	UNASSIGNED 0.0		BY 06/30/88
GREAT FALLS DISTRICT TOTALS:			$ 22,492,263	$ 7,307,575		32.5		
*** GLENDIVE DISTRICT ***								
BRF 62-1(5)4 MISSOURI RI.BR.-S.-OULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,755,232	09/27/85 12/09/85 **08/01/88	F.P.M. BREUFE, LARRY K. PHONE NO.787-5813 74.4		79.8
BRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 5,072	$ 5,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH S. PHONE NO.783-5689 100.0		55.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 278,931	06/05/87 / / **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 90.5		60.9
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,473,239	$ 1,495,640	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 33.4		56.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,199,463	06/05/87 07/07/87 **10/30/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 87.1		90.7
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,135,830	$ 1,030,560	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 90.7		61.7
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,170,519	07/06/87 07/27/87 **07/22/88	F.P.M. DURDCHER, DOUGLAS A. PHONE NO.228-2081 97.3		46.3
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,765,758	$ 1,444,788	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 81.8		77.8
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,140,193	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.5		59.4
RS 344-1(5)29		WIDENING, PLANT MIX BITUMINOUS	PRINCE, INC.		07/06/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
715 MILES WEST OF FROID - EAST	7.649	SURFACE OVERLAY	$ 573,822	$ 477,628	$ 07/13/87 **11/15/87	83.2		54.8
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,033,821	$ 21,130	$ 11/06/87 / / **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.4		
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 48,361	$ 11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 13.6		
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 281,558	$ 162,280	$ 11/06/87 11/09/87 **10/21/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 57.6		
IR0008 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 418,898	$ 0	$ 11/06/87 / / **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,665,849	$ 8,000	$ 11/06/87 / / **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.3		
RS 489-1(8)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 2,366	$ 11/06/87 02/22/88 **11/06/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4926 0.3		
IR 94-3(34)171 TERR-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,339,723	$ 0	$ 12/07/87 02/18/88 **09/16/89	UNASSIGNED 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 251-2(3)3 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,131,344	$ 5,870	12/07/87 / / $ **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.5		
BRF 2899(37) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING $ 242,132	$ 0	12/07/87 / / $ **06/30/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.0		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,748	$ 0	12/07/87 / / $ **06/30/88	UNASSIGNED 0.0		BY 06/30/88
GLENDIVE DISTRICT TOTALS:			$ 32,281,891	$ 14,250,149	$	44.1		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,048,484	$ 2,869,502	11/06/86 02/03/87 $ **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 94.1		107.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,315,185	$ 3,560,726	04/03/87 05/13/87 $ **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 93.3		85.1
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 233,601	$ 207,818	06/05/87 07/29/87 $ **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 92.9		75.3
RTF-BRF 14-4(5)13 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,059,921	$ 2,414,537	05/05/87 07/21/87 $ **07/29/88	F.P.M. PAGEDW, ROBERT A. PHONE NO.966-2556 59.5		45.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88

DATE:03/04/88 *** BILLINGS DISTRICT *** PAGE NO:11

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 100,546	08/04/87 09/08/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 40.4		43.3
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 221,049	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 91.6		60.0
RS 302-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,195,498	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 97.9		67.8
IR 0008(13) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 310,540	$ 303,305	08/05/87 09/25/87 **11/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3364 97.7		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 67,582	08/31/87 10/06/87 **08/19/88	F.P.M. SACK, RAY PHONE NO.252-4138 20.1		29.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 30,997	08/31/87 10/14/87 **07/09/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 41.7		32.9
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7 34 LAUREL INTERCHANGE HES 48-1 [illegible] HARDIN ROAD	0.310	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,599,199	$ 704,024	10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 19.6		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,230,372	$ 4,982	11/06/87 / / **09/16/88	F.P.M. DTIMAN, HERBERT A. PHONE NO.664-3325 0.4		
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,649,715	$ 190,873	11/06/87 / / **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 11.6		
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 83,110	$ 0	11/06/87 / / **06/15/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION F 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION $ 234,854	$ 2,536	12/07/87 / / **05/01/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 1.1		
SMF 299(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO. $ 228,000	$ 0	12/07/87 / / **06/30/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 0.0		BY 06/30/88
SMF 5499(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 145,600	$ 36,603	12/07/87 12/23/87 **06/30/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 25.1		BY 06/30/88
SMF 4-2(3)58 PN OVERPASS - MOSSMAIN (BLGN)	0.050		COP CONSTRUCTION CO. $ 369,312	$ 0	02/09/88 / / **10/07/88	UNASSIGNED 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/88

DATE:03/04/88 *** BILLINGS DISTRICT *** PAGE NO:13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000		FISHER CONSTRUCTION CO. $ 996,832	$ 0	02/08/88 / / **08/15/88	F.P.M. SACK, RAY PHONE NO.252-4138 0.0		BY 08/15/88
IR 90-8(104)446 BILLINGS VICINITY FENCING	0.000		FRONTIER FENCE CO. $ 126,791	$ 0	02/08/88 / / **07/08/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 0.0		
BILLINGS DISTRICT TOTALS:			$ 22,244,749	$ 11,910,578	$	53.5		
*** STATE WIDE ***								
AR 1961-0(0)0		HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 127,430	$ 133,038	05/04/87 05/25/87 11/15/87	UNASSIGNED 100.0		
STATE WIDE TOTALS:			$ 127,430	$ 133,038	$	100.0		
*** ***								
TOTALS FOR ALL PROJECTS:			$136,674,318	$ 64,619,554	$	100.0		

S
625.704
H3fe
4-6-88

State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** MISSOULA DISTRICT ***

DATE:04/06/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 1-1(27)57 FISHER RV.BR.- NEAR LIBBY	0.451	GRADE, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	FRONTIER-WEST, INC. $ 887,783	$ 928,594 $	09/02/86 09/19/86 12/18/87	F.P.M. KALBERG J.GARY PHONE NO.755-5717 100.0		82.6
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,603,383	$ 1,419,062 $	03/10/87 05/18/87 07/01/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		97.0
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 606,110 $	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 40.6		46.9
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 921,643 $	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 91.2		88.6
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,002,080 $	06/05/87 07/20/87 **06/30/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 88.9		85.0
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,506,605	$ 715,320 $	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 28.5		52.7
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,393,280	$ 953,007 $	07/06/87 09/10/87 **05/13/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 68.4		69.6
BRS 424-1(1)17		BRIDGE APPROACHES	MACBUILDERS, INC.		07/06/87	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** MISSOULA DISTRICT ***

DATE:04/06/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
TWIN BRIDGE - S.W.OF WHITEFISH	0.255		$ 845,596	$ 591,917 $	07/29/87 **09/09/88	70.0		47.7
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,408,916	$ 1,449,228 $	08/04/87 09/09/87 **09/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 60.2		28.3
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 157,539 $	08/04/87 10/06/87 **05/31/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 69.0		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 282,192 $	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 24.6		BY 06/15/88
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 16,849	$ 9,104 $	08/31/87 03/21/88 **11/13/87	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 54.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,155,654	$ 502,411 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 23.3		
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,117,821	$ 799,205 $	10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 19.4		
BR 9015(8)		BRIDGE REPLACEMENT &	E.F. MATELICH CONST. CO.		11/06/87	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88

DATE:04/06/88

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
WHITEFISH BR-NORTH OF KALISPEL	0.245	APPROACHES	$ 260,556	$ 69,974	12/07/87 **10/21/88	26.9		
F-HES=BRF 1-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 226,412	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 23.6		
HES 5-3(29)124 SOUTH OF WHITEFISH	0.200	CONCRETE GUARDRAIL	FRANK GURNEY, INC $ 31,130	$ 8,231	12/07/87 03/15/88 **06/17/88	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 26.4		
SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	SCHELLINGER CONST CO. $ 156,000	$ 0	12/07/87 / / **06/30/88	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		BY 06/30/88
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,420,343	$ 31,086	02/08/88 03/14/88 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 1.3		
MISSOULA DISTRICT TOTALS:			$ 24,727,930	$ 10,673,116		43.1		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 4,341,632	10/07/86 11/04/86 **06/15/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 64.9		
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,273,706	03/10/87 05/19/87 **06/21/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 88.9		115.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88

DATE:04/06/88 *** BUTTE DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST. / % CONT.
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346 $	04/03/87 04/21/87 **09/15/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 98.0	138.7	
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,237,426	$ 1,310,027 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 25.0	29.3	
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,972,047	$ 917,360 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 30.9	18.7	
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687,097	$ 494,187 $	08/04/87 09/09/87 **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 71.9	76.7	
HES 4141(30)U 2 DISTRICT SIGNING BUTTE	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 0 $	08/31/87 / / **11/13/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 0.0		
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 7,623 $	10/02/87 / / **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.4		
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 208,493 $	11/06/87 02/24/88 **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 46.1		
F-HES 69-1(2)6		PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC.		12/07/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88

DATE:04/06/88 *** BUTTE DISTRICT *** PAGE NO: 5

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT	% CONST.	% CONT. TIME USED
BOULDER-WHITEHALL	16.079		$ 2,222,221	$ 0	$ / / **09/01/88	0.0			
SMP 199(87) CRUSH & STOCKPILE BUTTE DISTRI	0.000	CRUSHING & STOCKPILING	JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000	$ 12/07/87 12/15/87 **06/30/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 98.0			BY 06/30/88
F 8-2(28)44 VARIOU INT'S. 11TH & PROSPECT F 29-4(13)90 VARIOUS INT'S MONTANA ST. (BT)	0.000	INSTALLATION OF SIGNAL CONTROLLERS	MONTANA LINES, INC $ 5,630	$ 0	$ 02/08/88 / / **07/01/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0			
BUTTE DISTRICT TOTALS:			$ 21,710,293	$ 8,678,373	$	40.0			
*** GREAT FALLS DISTRICT ***									
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,046,203	$ 12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 91.6			90.6
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 520,024	$ 531,024	$ 03/10/87 04/06/87 **09/15/87	F.P.M. MUGENT, KEN PHONE NO. 98.0	CEII		92.5
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,530,083	$ 1,433,216	$ 04/03/87 04/21/87 **07/08/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 93.7			83.7
BRF 58-1(5)17 NW KIOWA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 733,629	$ 755,385	$ 04/03/87 05/22/87 12/11/87	F.P.M. BLACK, D. PHONE NO.338-7919 100.0			86.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** GREAT FALLS DISTRICT ***

DATE:04/06/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,101,557	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 95.6		88.9
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,746,101	$ 1,559,798	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 89.3		65.0
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 0	11/06/87 / / **07/29/88	UNASSIGNED 0.0		
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,961,393	$ 391,878	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 20.0		
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 669,563	$ 49,519	12/07/87 02/22/88 **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 7.4		
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,295,192	$ 170,158	12/07/87 02/16/88 **02/16/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 1.8		
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,189,929	$ 17,930	12/07/87 / / **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 0.8		
SMP 3799(87)		CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC.		12/07/87	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88

DATE:04/06/88 | PAGE NO: 7

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CROSS & STOCKPICE GREAT FALLS	0.000			$ 268,210	$ 0	/ / **06/03/88	0.0		BY 06/30/88
GREAT FALLS DISTRICT TOTALS:				$ 22,498,241	$ 8,056,669		35.8		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION	$ 5,049,477	$ 3,755,232	09/27/85 12/09/85 **08/01/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 74.4		79.8
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC.	$ 9,072	$ 9,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO.	$ 308,365	$ 286,931	06/05/87 07/27/87 **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 93.0		60.9
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC.	$ 4,473,239	$ 1,495,640	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 33.4		56.7
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.	$ 1,377,385	$ 1,211,934	06/05/87 07/07/87 **10/30/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 88.0		90.7
RTF 32-2(6)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO.	$ 1,135,830	$ 1,030,560	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.233-1093 90.7		61.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,170,519	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 97.3		46.3
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,765,758	$ 1,444,788	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 81.8		77.8
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,140,193	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.5		59.4
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,822	$ 477,628	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 83.2		54.8
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,033,821	$ 56,766	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 1.1		
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 122,773	11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 34.5		
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 281,558	$ 187,501	11/06/87 11/09/87 **10/21/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 66.6		
IR0008 0(10)		SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION		11/06/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GLENDIVE DISTRICT SIGNING OPGR	0.000		$ 418,898	$ 138,463 $	03/08/88 **09/16/88	33.1		
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,665,849	$ 428,177 $	11/06/87 02/11/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 16.1		
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 159,706 $	11/06/87 02/22/88 **11/06/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 21.5		
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,839,733	$ 30,856 $	12/07/87 02/18/88 **09/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 1.7		
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,131,344	$ 5,870 $	12/07/87 / / **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.5		
SMP 2899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING $ 242,132	$ 39,883 $	12/07/87 03/02/88 **06/30/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 16.5		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,748	$ 0 $	12/07/87 / / **06/30/88	UNASSIGNED 0.0		BY 06/30/88
GLENDIVE DISTRICT TOTALS:			$ 32,281,891	$ 15,192,610 $		47.1		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,048,484	$ 2,869,502 $	11/06/86 02/03/87 **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 94.1		107.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,815,185	$ 3,582,196 $	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 93.9		85.1
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 207,818 $	06/05/87 07/29/87 **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 92.9		75.3
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,059,961	$ 2,441,078 $	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 60.1		45.7
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 100,546 $	08/04/87 09/08/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 40.4		43.3
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 223,389 $	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 92.6		60.0
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,195,498 $	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 97.9		67.8
IR 000B(18)		CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC		08/05/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	RONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED
HARDIN & CUSTER REST AREA	0.000		$ 310,540	$ 309,409	09/25/87 **11/15/87	98.0	BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 113,182	08/31/87 10/06/87 **08/19/88	F.P.M. SACK, RAY PHONE NO.252-4138 33.6	29.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 47,642	08/31/87 10/14/87 **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 64.1	32.9
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,701,851	$ 758,986	10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 20.5	
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,284,492	$ 153,465	11/06/87 03/10/88 **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 11.9	
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,698,540	$ 346,928	11/06/87 01/13/88 **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 20.4	
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 83,110	$ 0	11/06/87 / / **06/15/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION	$ 234,854	$ 25,359	12/07/87 03/07/88 **05/01/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 10.8	$	
SMP 299(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO.	$ 228,000	$ 13,907	12/07/87 03/07/88 **06/30/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 6.1	$	BY 06/30/88
SMP 5499(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC.	$ 145,600	$ 92,345	12/07/87 12/23/87 **06/30/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 63.4	$	BY 06/30/88
BHF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BNRR)	COP CONSTRUCTION CO.	$ 369,312	$ 7,130	02/08/88 03/09/88 **10/07/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 1.9	$	
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO.	$ 996,832	$ 0	02/08/88 / / **08/15/88	F.P.M. SACK, RAY PHONE NO.252-4138 0.0	$	BY 08/15/88
IR 90-8(104)446 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO.	$ 126,791	$ 0	02/08/88 / / **07/08/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 0.0	$	
BILLINGS DISTRICT TOTALS:				$ 22,450,345	$ 12,488,379		55.6	$	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/88

DATE:04/06/88 *** STATE WIDE *** PAGE NO:13

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
AR 1961-0(0)0		HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES		05/04/87 05/25/87 11/15/87	UNASSIGNED 100.0			
	0.000		$ 127,430	$ 133,038	$				
STATE WIDE TOTALS:			$ 127,430 ***	$ 133,038 ***	$	100.0			
TOTALS FOR ALL PROJECTS:			$123,836,131	$ 55,222,185	$	100.0			

S
625.7:H
H3fo
4/30/88

PLEASE RETURN

State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88
*** MISSOULA DISTRICT ***

DATE:05/09/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,603,383	$ 1,462,152 $	03/10/87 05/18/87 / /	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		97.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 606,110 $	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 40.6		50.0
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 921,643 $	06/05/87 08/05/87 **10/30/87	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 91.2		89.9
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,002,080 $	06/05/87 07/20/87 **06/30/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 88.9		85.0
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,516,280	$ 757,370 $	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 30.1		60.0
RS-ER 392-1(4)1 U-3 PERMA CANYON	8.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,393,280	$ 953,007 $	07/06/87 09/10/87 **05/13/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 68.4		81.0
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 345,556	$ 591,917 $	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 70.0		47.7
F-BRF 6-1(13)76		GRADING, AGGREGATE SURFACING	GLENN REHBEIN EXCAVATING,INC.		08/04/87	F.P.M. GREEN, JAMES L. PHONE NO.826-5733		

** ESTIMATED COMPLETION DATE ONLY

STATE DOCUMENTS COLLECTION
JUN 6 1988
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PCAINS - PARADISE	4.278	AND PLANT MIX BITUMINOUS SURFACING	$ 2,408,916	$ 1,534,363 $	09/09/87 **09/09/88	63.7		36.7
F 6-1(25)6 NOYON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 159,704 $	08/04/87 10/06/87 **05/31/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 70.0		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,147,271	$ 417,218 $	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 36.4		BY 06/15/88
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 9,702	$ 9,104 $	08/31/87 03/21/89 03/31/88	F.P.M. PHONE NO. 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,166,414	$ 582,220 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 36.9		1.7
F-SHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,122,133	$ 1,138,425 $	10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 27.6		3.6
BR 9015(3) WHITEFISH BR-NORTH OF KALISPEL	0.345	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 253,556	$ 58,474 $	11/06/87 12/07/87 **10/31/88	F.P.M. CHEDICK, LAWRENCE J. PHONE NO.755-5717 34.0		3.9
F-HES-BRF 1-1(19 33		PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC.		11/06/87	F.P.M. KALBERE J.GARY PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

DATE:05/09/88 *** MISSOULA DISTRICT *** PAGE NO: 3

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
LIBBEY - SOUTHEAST	6.701	& WIDENING	$ 959,013	$ 340,561	12/15/87 **10/07/88	35.5		10.0
HES 5-3(29)124 SOUTH OF WHITEFISH	0.200	CONCRETE GUARDRAIL	$ 31,130	$ 31,258	12/07/87 03/15/88 04/14/88	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 100.0		
SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	$ 156,000	$ 0	12/07/87 / / **06/30/88	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		BY 06/30/88
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	$ 2,420,343	$ 546,790	02/08/88 03/14/88 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 22.6		8.3
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	$ 841,751	$ 0	04/11/88 / / ** / /	F.P.M. KALBERG J.GARY PHONE NO.755-5717 0.0		
RT 32(7) AIRPORT ROAD - MISSOULA RTF 93-1(5)0 LOLO PASS - LOLO	37.500	SEAL & COVER TYPE CODE: 1000	$ 646,162	$ 0	04/11/88 / / **09/01/88	UNASSIGNED 0.0		BY 09/01/88
RT 15(12) HUNGRY HORSE DAM - NORTHWEST	7.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	$ 338,509	$ 0	04/11/88 / / **09/01/88	UNASSIGNED 0.0		BY 09/01/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

DATE:05/09/88 *** MISSOULA DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
MISSOULA DISTRICT TOTALS:			$ 25,724,173	$ 11,142,397 $		43.3		
*** BUTTE DISTRICT ***								
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 4,617,401 $	10/07/86 11/04/86 **09/15/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 69.0		
F-HES 8-4(11)99 THREE FORKS - NORTH	8.693	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,282,245 $	03/10/87 05/19/87 **06/21/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 89.5		115.8
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 68,346 $	04/03/87 04/21/87 **09/15/87	F.P.M. BRODELL, IRVIN PHONE NO.444-6326 98.0		138.7
F-BRF 13-1(6)56 NORRIS HILL	9.813	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,237,426	$ 1,668,459 $	08/04/87 09/29/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 31.9		34.8
STF-BRF 9-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,972,047	$ 1,066,605 $	08/04/87 09/02/87 **11/15/88	F.P.M. BRODELL, IRVIN PHONE NO.444-6326 35.9		33.3
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687,097	$ 494,197 $	08/04/87 09/09/87 **05/31/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 71.9		76.7
FEE 41-1(30)U 2 DISTRICT SIGNING BUTTE	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,787	$ 6,936 $	10/31/87 11/13/88 **11/13/87	F.P.M. BRODELL, IRVIN PHONE NO.444-6326 88.5		80.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 327,636	10/02/87 04/08/88 **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 17.4		11.1
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 425,244	11/06/87 02/24/88 **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 94.0		15.0
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,222,221	$ 0	12/07/87 / / **09/01/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0		
SMP 199(87) CRUSH & STOCKPILE BUTTE DISTRI	0.000	CRUSHING & STOCKPILING	JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000	12/07/87 12/15/87 **06/30/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 98.0		BY 06/30/88
F 9-2(28)44 VARIOU INT'S. 11TH & PROSPECT F 29-4(13)90 VARIOUS INT'S MONTANA ST. (BT)	0.000	INSTALLATION OF SIGNAL CONTROLLERS	MONTANA LINES, INC $ 5,630	$ 4,759	02/08/88 04/11/88 04/13/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 100.0		
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 0	04/11/88 / / ** / /	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 0.0		
HES 4141(53) INSTALL CONTROLLERS-BOZEMAN	0.000	INSTALL CONTROLLERS	SCOTT CONSTRUCTION $ 8,575	$ 0	04/11/88 ** / /	UNASSIGNED 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 0 $	04/11/88 / / ** / /	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 0.0		
FT 1(14) DILLON - DIVIDE RT 39(9) RED HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,089,041	$ 0 $	04/11/88 / / **09/01/88	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 0.0		BY 09/01/88
BUTTE DISTRICT TOTALS:			$ 24,637,837	$ 10,018,718 $		40.7		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,046,203 $	12/30/86 01/23/87 **12/13/87	F.P.M. SMITH, W. PHONE NO.727-4350 91.6		90.6
IR 0008(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 520,024	$ 555,746 $	03/10/87 04/06/87 04/27/88	F.P.M. NUGENT, KEN PHONE NO. 100.0	CEII	94.3
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,530,083	$ 1,471,343 $	04/03/87 04/21/87 **07/02/88	F.P.M. TREFTZ, G. PHONE NO.265-6921 96.2		85.6
BRF 53-1(5)17 NW MONA JCT.-N.FK.CUT BK.CR.	0.568	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	[illegible] CONSTRUCTION, INC. $ 733,[illegible]27	$ 754,[illegible]57 $	[illegible] [illegible] 12/11/87	F.P.M. [illegible] PHONE NO.[illegible] 100.0		86.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,131,010	07/06/87 07/20/87 **06/10/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 98.0		91.1
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,766,792	$ 1,702,144	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 96.3		71.7
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 8,102	11/06/87 04/11/88 **07/29/88	UNASSIGNED 4.1		18.3
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,961,393	$ 716,340	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 36.5		5.3
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 669,563	$ 57,992	12/07/87 02/22/88 **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 8.7		8.3
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,318,036	$ 746,543	12/07/87 02/16/88 **02/16/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 9.0		4.0
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	18.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,164,713	$ 23,240	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 1.1		3.3
SMP 3799(57)		CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC.		12/07/87	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CROSS & STOCKPILE GREAT FALLS	0.000		$ 268,210	$ 51,345 $	/ / **06/03/88	19.1		BY 06/30/88
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,756,394	$ 0 $	04/11/88 / / ** / /	F.P.M. GREGORY, D. PHONE NO.362-4607 0.0		
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,559,097	$ 0 $	04/11/88 / / **09/01/88	UNASSIGNED 0.0		BY 09/01/88
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.317	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 0 $	04/11/88 / / ** / /	F.P.M. TREFTZ, B. PHONE NO.265-6821 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 28,195,455	$ 9,284,664 $		32.9		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,755,232 $	09/27/85 12/09/85 **08/01/89	F.P.M. BREUFE, LARRY K. PHONE NO.787-5913 74.4		79.8
BRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
SS 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 305,365	$ 303,908 $	06/05/87 07/27/87 **06/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.233-1353 98.0		70.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

DATE:05/09/88 *** GLENDIVE DISTRICT *** PAGE NO: 9

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,473,239	$ 1,780,388 $	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 39.8		63.3
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,211,934 $	06/05/87 07/07/87 **10/30/87	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 88.0		90.7
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,135,830	$ 1,030,560 $	06/05/87 06/16/87 **03/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 90.7		61.7
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,217,954 $	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 98.0		60.2
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,765,758	$ 1,449,426 $	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 92.1		77.9
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,140,193 $	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.5		59.4
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.249	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,822	$ 477,623 $	07/06/87 07/13/87 **11/15/87	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 33.3		54.2
F-BRF-HES 35-1(9)0		GRADING, AGGREGATE SURFACING,	EMPIRE SAND AND GRAVEL CO.,INC		11/06/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CIRCLE - NORTH	8.586	PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 5,015,095	$ 523,033	02/17/89 **07/28/89	10.4		5.6
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 154,450	11/06/87 12/07/87 **09/15/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 42.4		11.1
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 281,558	$ 205,659	11/06/87 11/09/87 **10/21/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 73.0		9.1
IR0008 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 436,969	$ 174,190	11/06/87 03/08/88 **09/15/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 39.9		5.3
IR-STI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,665,849	$ 876,690	11/06/87 03/11/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 32.9		5.6
FS 487-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,968	$ 186,911	11/06/87 03/22/88 **11/06/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.328-4966 25.1		
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,339,733	$ 273,375	12/07/87 02/18/88 **09/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 14.9		5.6
FS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,131,344	$ 33,783	12/07/87 04/06/88 **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 2.0		5.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

DATE:05/09/88 *** GLENDIVE DISTRICT *** PAGE NO:11

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 2899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING $ 242,132	$ 131,309 $	12/07/87 03/02/88 **06/30/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 54.2		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,748	$ 83,491 $	12/07/87 03/30/88 **06/30/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 29.7		BY 06/30/88
RTF 1-10(21)612 POPLAR - EAST	13.600	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	PORTABLE PAVERS, INC. $ 2,049,314	$ 0 $	04/11/88 04/21/88 **09/01/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 0.0		BY 09/01/88
GLENDIVE DISTRICT TOTALS:			$ 34,330,550	$ 17,009,302 $		49.5		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,048,484	$ 2,869,502 $	11/06/86 02/03/87 **11/15/87	F.P.M. RIFE, JOHN PHONE NO.323-3466 94.1		107.9
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,815,125	$ 3,601,717 $	04/03/87 05/13/87 **05/13/87	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 94.4		85.1
SR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 207,818 $	06/05/87 07/29/87 **10/14/87	F.P.M. TAYLOR, DONALD R. PHONE NO.259-5735 92.9		80.0
RTF-BSF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,063,379	$ 3,926,175 $	05/05/87 07/20/87 **09/29/88	F.P.M. FREEDA, ROBERT A. PHONE NO.568-3356 93.5		54.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

DATE:05/09/88 *** BILLINGS DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 111,113	08/04/87 09/08/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 44.6		48.9
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 227,296	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 94.2		84.4
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,206,887	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 98.0		88.9
IR 0008(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 310,540	$ 319,863	08/05/87 09/25/87 **11/15/87	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 98.0		
BR 9043(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 326,970	$ 194,998	08/31/87 10/06/87 **08/19/88	F.P.M. SACK, RAY PHONE NO.252-4138 57.9		35.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 48,757	08/31/87 10/14/87 **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 65.6		38.6
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,710,147	$ 1,371,775	10/02/87 11/04/87 **10/31/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9502 37.0		3.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,284,492	$ 328,569 $	11/06/87 03/10/88 **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 25.6		5.3
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,698,540	$ 354,101 $	11/06/87 01/13/88 **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 20.8		7.4
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 87,959	$ 0 $	11/06/87 / / **06/15/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION $ 234,854	$ 26,786 $	12/07/87 03/01/88 **05/01/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 11.4		11.7
SMP 299(57) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO. $ 228,000	$ 139,138 $	12/07/87 03/07/89 **06/30/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 60.6		BY 06/30/88
SMP 5499(67) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 127,720	$ 132,253 $	12/07/87 12/23/87 03/25/88	F.P.M. PAGSOW, ROBERT A. PHONE NO.568-2556 100.0		BY 06/30/88
BHF 4-2(8)52 94 OVERPASS - MISSMAIN BLDN	0.050	OVERPASS (ENFR)	COF CONSTRUCTION CO. $ 367,312	$ 91,294 $	12/08/85 12/05/85 **10/07/86	F.P.M. TAYLOR, DONALD R. PHONE NO.252-1725 24.7		11.

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 996,832	$ 0	02/08/88 04/18/88 **08/15/88	F.P.M. SACK, RAY PHONE NO.252-4138 0.0		BY 08/15/88
IR 90-8(104)446 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO. $ 126,791	$ 1,296	02/09/88 04/13/88 **07/08/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 1.0		15.6
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,956,030	$ 0	04/11/88 04/14/88 ** / /	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 0.0		
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 0	04/11/88 / / **09/01/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 0.0		BY 09/01/88
PT 56(13) BILLING - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 0	04/11/88 / / **09/01/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 0.0		BY 09/01/88
BILLINGS DISTRICT TOTALS:			$ 25,835,676	$ 14,218,584	$	55.0		
			*** STATE WIDE ***					
AR 1961-0(0)0	3.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 137,420	$ 133,038	05/04/87 05/05/87 11 15 87	UNASSIGNED 100.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/88

DATE:05/09/88 *** STATE WIDE *** PAGE NO:15

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
STATE WIDE TOTALS:			$ 127,430 ***	$ 133,038 ***	$	100.0			
TOTALS FOR ALL PROJECTS:			$138,851,121	$ 61,785,702	$	100.0			

S
605.704
H3fe
5/13/88

STATE DOCUMENTS COLLECTION
JUL 7 1988
State Library
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88
*** MISSOULA DISTRICT ***

DATE:06/03/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,606,757	$ 1,462,152 $	03/10/87 05/18/87 07/01/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		97.0
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 607,736 $	06/05/87 07/20/87 **06/17/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 40.8		59.2
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 921,643 $	06/05/87 08/05/87 **07/16/88	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 91.2		89.9
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	5.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,000,753 $	06/05/87 07/20/87 **06/30/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 88.8		85.0
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,516,280	$ 938,093 $	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 37.3		71.5
RS-ER 392-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,393,280	$ 1,130,541 $	07/06/87 09/10/87 **07/16/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 81.1		84.8
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 659,661 $	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 78.0		56.2
F-BRF 6-1(13)76		GRADING, AGGREGATE SURFACING	GLENN REHBEIN EXCAVATING,INC.		08/04/87	F.P.M. GREEN, JAMES L. PHONE NO.826-5733		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

DATE:06/03/88 *** MISSOULA DISTRICT *** PAGE NO: 2

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS - PARADISE	4.278	AND PLANT MIX BITUMINOUS SURFACING	$ 2,408,916	$ 1,715,959 $	09/09/87 **09/09/88	71.2		53.3
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 178,481 $	08/04/87 10/06/87 **07/30/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 78.2		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,289,820	$ 666,350 $	08/31/87 09/18/87 **06/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 51.7		BY 06/15/88
HES 4141(30)U 1 LOLO INTERSECTIONS	0.000	OVERHEAD FLASHER US 93 & US 12 IN LOLO	SCOTT CONSTRUCTION $ 9,702	$ 9,104 $	08/31/87 03/21/88 03/31/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,188,773	$ 790,876 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 36.1		6.6
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,122,138	$ 1,346,034 $	10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 32.7		9.5
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 260,556	$ 168,105 $	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 64.5		24.1
F-HES-BRF 1-1(19)38		PLANT MIX BITUMINOUS OVERLAY	A-1 PAVING, INC.		11/06/87	F.P.M. KALBERG J.GARY PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

DATE:06/03/88 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
LIBBEY - SOUTHEAST	6.701	& WIDENING	$ 959,013	$ 394,164 $	12/15/87 **10/07/88	41.1	30.0
HES 5-3(29)124 SOUTH OF WHITEFISH	0.200	CONCRETE GUARDRAIL	FRANK GURNEY, INC $ 31,130	$ 31,258 $	12/07/87 03/14/88 04/14/88	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 100.0	
SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	SCHELLINGER CONST CO. $ 156,000	$ 55,652 $	12/07/87 05/09/88 **06/30/88	F.P.M. MARIN, GARY R. PHONE NO.755-5717 35.7	BY 06/30/88
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,420,343	$ 783,030 $	02/08/88 03/14/88 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 32.4	20.8
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 39,828 $	04/11/88 05/12/88 **07/16/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 4.7	16.0
RT 32(7) AIRPORT ROAD - MISSOULA RTF 93-1(5)0 LOLO PASS - LOLO	37.500	SEAL & COVER TYPE CODE: 1000	MARVIN A. REHBEIN $ 646,162	$ 0 $	04/11/88 / / **09/01/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 0.0	BY 09/01/88
RT 15(12) HUNGRY HORSE DAM - NORTHWEST	7.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	A-1 PAVING, INC. $ 338,508	$ 119,928 $	04/11/88 05/23/88 **09/01/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 35.4	BY 09/01/88
F-HES 34-1(23)32		WIDENING, PLANT MIX BITUMINOUS	INLAND ASPHALT		05/06/85	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

DATE:06/03/88 | PAGE NO: 4

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CLEARWATER JCT. - EAST	11.844	SURFACING AND SEAL & COVER	$ 3,682,614	$ 83,168	05/23/88 **06/16/89	2.3		
IR 90-1(107)0 LOOKOUT PASS-DREXEL	27.900	PORTLAND CEMENT CONCRETE PIPE JOINT REHABILITATION, SEAL & COVER ON ASPHALT SHOULDERS	MULTIPLE CONCRETE ENTERPRISES $ 2,357,447	$ 0	05/06/88 / / **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 0.0		
HES 4141(48) SIGNAL CONTROLLER REPLACEMENT	0.000	SIGNAL CONTROLLER REPLACEMENT	MONTANA LINES, INC $ 11,716	$ 10,451	05/06/88 05/17/88 **07/16/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 89.2		
MISSOULA DISTRICT TOTALS:			$ 31,944,252	$ 13,112,969		41.0		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 4,792,273	10/07/86 11/04/86 **09/15/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 71.7		
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,321,903	03/10/87 05/19/87 **06/21/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 92.3		119.7
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 69,597	04/03/87 04/21/87 06/22/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		138.7
F-BRF 13-1(6)56 MORRIS HILL	9.819	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,237,426	$ 2,463,039	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.535-3250 47.0		43.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

DATE:06/03/88 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, ASGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,972,047	$ 1,397,582 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 47.0		31.3
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687,097	$ 494,187 $	08/04/87 09/09/87 **07/30/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 71.9		76.7
HES 4141(30)U 2 DISTRICT SIGNING BUTTE	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 7,585 $	08/31/87 04/13/88 05/03/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		20.0
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 444,863 $	10/02/87 04/08/88 **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 23.6		33.3
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 443,754 $	11/06/87 02/24/88 **07/29/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 98.0		38.3
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,222,221	$ 168,012 $	12/07/87 03/25/88 **09/01/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 7.6		29.4
SMP 199(87) CRUSH & STOCKPILE BUTTE DISTRI	0.000	CRUSHING & STOCKPILING	JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000 $	12/07/87 12/15/87 05/06/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 100.0		BY 06/30/88
F S-3(23)44		INSTALLATION OF SIGNAL	MONTANA LINES, INC		02/06/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
VARIOO INT'S. 11TH & PROSPECT F 29-4(13)90 VARIOUS INT'S MONTANA ST. (BT)	0.000	CONTROLLERS	$ 5,630	$ 4,758	04/11/88 04/13/89	100.0	$	
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 50,700	04/11/88 05/19/88 **07/16/88	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 3.2	$	2.2
HES 4141(53) INSTALL CONTROLLERS-BOZEMAN	0.000	INSTALL CONTROLLERS	SCOTT CONSTRUCTION $ 6,575	$ 0	04/11/88 / / **07/16/88	UNASSIGNED 0.0	$	22.2
BRS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 0	04/11/88 / / **07/16/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 0.0	$	
RT 1(14) DILLON - DIVIDE RT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,089,041	$ 269,669	04/11/88 05/05/88 **09/01/88	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 24.8	$	BY 09/01/88
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 0	05/06/88 / / **07/16/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0	$	
BUTTE DISTRICT TOTALS:			$ 25,701,139	$ 11,994,723		43.3		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,095,252 $	12/30/86 01/23/87 05/20/88	F.P.M. SMITH, W. PHONE NO.727-4350 100.0		90.6
IR 0008(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 520,024	$ 567,810 $	03/10/87 04/06/87 04/27/88	F.P.M. PHONE NO. 100.0		94.3
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,536,925	$ 1,490,443 $	04/03/87 04/21/87 05/20/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		85.6
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,161,450 $	07/06/87 07/20/87 05/18/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		91.1
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,766,792	$ 1,780,884 $	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 98.0		82.5
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 92,125 $	11/06/87 04/11/88 **07/29/88	F.P.M. BLACK, D. PHONE NO.338-7919 46.7		41.7
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,961,393	$ 990,244 $	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 50.5		15.3
BRF 24-3(15)79		BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC.		12/07/87	F.P.M. STEEN, G. PHONE NO.727-4350		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CANDERS FORK - EAST OF CINCOCN	0.067		$ 670,566	$ 149,676 $	02/22/88 **11/15/88	22.3		20.7
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,318,036	$ 1,773,524 $	12/07/87 02/16/88 **07/16/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 19.0		11.9
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,164,713	$ 402,451 $	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 18.6		21.7
SMP 3799(87) CRUSH & STOCKPILE GREAT FALLS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 268,210	$ 170,728 $	12/07/87 03/29/88 05/24/88	UNASSIGNED 100.0		BY 06/30/88
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,756,394	$ 279,768 $	04/11/88 05/09/88 **07/16/88	F.P.M. GREGORY, D. PHONE NO.362-4607 10.1		12.0
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,559,097	$ 514,733 $	04/11/88 05/02/88 **09/01/88	F.P.M. BLACK, D. PHONE NO.338-7919 33.0		BY 09/01/88
RS 333-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 10,000 $	04/11/88 05/31/88 **07/16/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 0.7		12.5
IR 15-8(44)380		PLANT MIX BITUMINOUS SURFACE	HILDE CONSTRUCTION CO.,INC.		05/06/88	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PERCENT % CONST.	PROJ. MANAGER % CONT. TIME USED
KEVIN INTERCHANGE - NORTH	9.217	OVERLAY AND PLANT MIX SEAL COURSE		$ 2,366,507	$ 0	/ / **07/16/88	0.0		
GREAT FALLS DISTRICT TOTALS:				$ 29,836,178	$ 11,479,088		38.5		

*** GLENDIVE DISTRICT ***

BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION	$ 5,049,477	$ 3,755,232	09/27/85 12/09/85 **08/01/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 74.4		79.8
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC.	$ 9,072	$ 9,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO.	$ 308,365	$ 303,908	06/05/87 07/27/87 05/18/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 98.0		81.8
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC.	$ 4,473,239	$ 2,660,195	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 59.5		73.3
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	9.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.	$ 1,377,385	$ 1,211,934	06/05/87 07/07/87 **07/16/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 88.0		90.7
RTF 32-2.8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO.	$ 1,135,830	$ 1,030,560	06/05/87 06/15/87 **07/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 90.7		81.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,217,954 $	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 98.0		60.2
F 57-6(2)280 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,765,758	$ 1,449,426 $	07/06/87 08/03/87 **06/10/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 82.1		77.8
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,142,332 $	07/06/87 08/13/87 **06/24/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 90.6		59.4
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,156	$ 479,419 $	07/06/87 07/13/87 **07/16/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 83.6		54.8
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,015,095	$ 1,230,790 $	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 24.5		13.9
BRF 14-5(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 197,770 $	11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 55.6		27.8
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 281,558	$ 270,499 $	11/06/87 11/09/87 05/16/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		9.1
IR0002 0(10)		SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION		11/06/87	F.P.M. STEWART, DONALD L. PHONE NO.232-1093		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GLENDIVE DISTRICT SIGNING OPER	0.000			$ 436,969	$ 195,918	03/08/88 **09/16/88	44.8		26.6
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC.	$ 2,665,849	$ 2,165,059	11/06/87 02/11/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 81.2		25.6
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT	$ 743,868	$ 711,103	11/06/87 02/22/88 **07/16/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 95.6		41.7
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.	$ 1,839,733	$ 1,291,953	12/07/87 02/18/88 **09/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 70.2		25.6
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC.	$ 1,131,344	$ 203,871	12/07/87 04/06/88 **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 18.0		25.0
SMP 2899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING	$ 242,132	$ 243,854	12/07/87 03/02/88 05/11/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 98.0		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC.	$ 280,748	$ 188,749	12/07/87 03/03/88 **06/30/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 67.2		BY 06/30/88
FFF 1-10(2)612 FORLAN - EAST	13.600	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	PORTABLE PAVERS, INC.	$ 2,049,314	$ 625,356	04/11/88 04/21/88 **09/01/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 30.5		BY 09/01/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 0	05/06/88 / / **07/16/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 0.0		
BRS 504-1(1)13 11 MILES N.E. OF MILDRED	0.246	REPLACEMENT OF STRUCTURE WITH CULVERTS AND APPROACHES	JAMES W. ZION DBA ZION CONST. $ 120,710	$ 0	05/06/88 / / **07/16/88	UNASSIGNED 0.0		
GLENDIVE DISTRICT TOTALS:			$ 34,802,459	$ 22,595,071		64.9		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,048,484	$ 2,871,706	11/06/86 02/03/87 **07/16/88	F.P.M. RIFE, JOHN PHONE NO.323-3466 94.2		111.0
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,815,185	$ 3,601,717	04/03/87 05/13/87 **07/16/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.669-7597 94.4		86.5
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 207,818	06/05/87 07/29/87 **07/16/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 92.9		87.1
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,063,378	$ 3,422,720	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 84.2		84.2
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 849,013	$ 158,714	08/04/87 09/08/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 63.7		57.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 229,146 $	08/04/87 08/24/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 95.0		85.6
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,206,887 $	08/04/87 08/31/87 **07/22/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 98.0		78.9
IR 000B(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 310,540	$ 324,701 $	08/05/87 09/25/87 04/29/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 100.0		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 200,726 $	08/31/87 10/06/87 **08/19/88	F.P.M. SACK, RAY PHONE NO.252-4138 59.6		50.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 57,146 $	08/31/87 10/14/87 **07/08/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 76.9		51.4
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,710,147	$ 2,102,158 $	10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 56.7		16.4
IR 90-8(135)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,284,492	$ 354,379 $	11/06/87 03/10/88 **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 27.6		21.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

DATE:06/03/88 *** BILLINGS DISTRICT *** PAGE NO:14

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	DONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT. TIME USED
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,711,681	$ 398,476	11/06/87 01/13/88 **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 23.3			21.9
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 87,959	$ 31,305	11/06/87 05/09/88 **06/15/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 35.6			
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION $ 236,804	$ 35,396	12/07/87 03/01/88 **07/16/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 14.9			36.1
SMP 299(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO. $ 228,000	$ 182,617	12/07/87 03/07/88 **06/30/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 80.1			BY 06/30/88
SMP 5499(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 127,720	$ 132,253	12/07/87 12/23/87 03/25/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0			BY 06/30/88
BHF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BNRR)	COP CONSTRUCTION CO. $ 369,312	$ 141,091	02/08/88 03/09/88 **10/07/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 38.2			25.0
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 996,332	$ 164,335	02/08/88 04/13/88 **06/15/88	F.P.M. SACK, RAY PHONE NO.252-4138 16.5			BY 06/15/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(104)446 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO. $ 130,699	$ 40,861	02/08/88 04/13/88 **07/08/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 31.3		44.4
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,956,030	$ 52,000	04/11/88 04/14/88 **07/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 2.7		10.0
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 50,100	04/11/88 05/04/88 **09/01/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 6.6		BY 09/01/88
RT 56(18) BILLING - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 0	04/11/88 05/16/88 **09/01/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 0.0		BY 09/01/88
HES 4-1(11)12 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONSTRUCTION $ 91,481	$ 0	05/06/88 / / **07/16/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 0.0		
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 0	05/06/88 / / **07/16/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 0.0		
BILLINGS DISTRICT TOTALS:			$ 30,267,311	$ 15,966,771		52.8		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/88

DATE:06/03/88 *** STATE WIDE *** PAGE NO:16

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
AR 1961-0(0)0		HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES		05/04/87 05/25/87 11/15/87	UNASSIGNED			
	0.000		$ 127,430	$ 133,038	$	100.0			
STATE WIDE TOTALS:			$ 127,430 ***	$ 133,038 ***	$	100.0			
TOTALS FOR ALL PROJECTS:			$152,678,750	$ 75,261,859	$	100.0			

S
625.704
H3fe
6/30/88

State Library

STATE DOCUMENTS COLLECTION
AUG 2 1988
MONTANA STATE LIBRARY
1515 E. 6th AVE.

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

DATE:07/11/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST. / % CONT.
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,606,757	$ 1,542,215 $	03/10/87 05/18/87 07/01/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0	103.0	
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,471,236	$ 1,066,773 $	06/05/87 07/20/87 **08/16/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 71.5	71.5	
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 1,005,646 $	06/05/87 08/05/87 06/23/88	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 100.0	89.9	
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,074,076 $	06/05/87 07/20/87 **09/03/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 95.3	98.3	
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,516,280	$ 1,317,405 $	07/06/87 08/14/87 **07/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 52.4	85.4	
SS-ER 382-1(4)1 U-3 PERMA CANYON	3.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,395,096	$ 1,158,766 $	07/06/87 09/10/87 06/07/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 100.0	94.9	
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 671,888 $	07/06/87 07/29/87 **09/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 81.8	68.0	
F-BRF 6-1 13(7)		GRADING, AGGREGATE SURFACING	GLENN REHBEIN EXCAVATING,INC.		08/04/87	F.P.M. GREEN, JAMES L. PHONE NO.826-3733		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
FCAING - PARADISE	4.278	AND PLANT MIX BITUMINOUS SURFACING	$ 2,410,016	$ 1,907,491 $	09/09/87 **09/09/88	79.1		63.2
F 6-1(25)6 NOXON SLIDE F 6-1(33)42 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,259	$ 178,481 $	08/04/87 10/06/87 **07/30/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 78.2		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,296,205	$ 766,409 $	08/31/87 09/18/87 **08/14/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 59.1		
F 1-1(25)65 & DE 0200(301) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 1,166,889 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 46.0		14.4
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,219,038	$ 1,834,580 $	10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 43.5		18.9
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 360,556	$ 210,136 $	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 50.7		40.2
F-HES-BRF 1-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 422,832 $	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 44.1		44.0
HES 8-3(29)134		CONCRETE GUARDRAIL	FRANK BURNEY, INC		12/07/87	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SOOTA OF WHITEFISH	0.200		$ 31,130	$ 31,258 $	03/14/88 04/14/88	100.0		
SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	SCHELLINGER CONST CO. $ 156,000	$ 156,948 $	12/07/87 05/09/88 **09/03/88	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		BY 06/30/88
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,468,841	$ 1,592,334 $	02/08/88 03/14/88 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 64.5		39.5
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 247,369 $	04/11/88 05/12/88 **07/16/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 29.4		16.0
RT 32(7) AIRPORT ROAD - MISSOULA RTF 93-1(5)0 LOLO PASS - LOLO	37.500	SEAL & COVER TYPE CODE: I000	MARVIN A. REHBEIN $ 666,478	$ 132,406 $	04/11/88 / / **09/01/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 19.9		BY 09/01/88
RT 15(12) HUNGRY HORSE DAM - NORTHWEST	7.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	A-1 PAVING, INC. $ 338,502	$ 251,993 $	04/11/88 05/23/88 **09/01/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 74.4		BY 09/01/89
F-HES 24-1(38)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,632,614	$ 555,603 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 15.1		4.2
IR 90-1(107)0		PORTLAND CEMENT CONCRETE PIPE	MULTIPLE CONCRETE ENTERPRISES		05/05/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

DATE:07/11/88 *** MISSOULA DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
COOKOOT PASS-DREXEL	27.900	JOINT REHABILITATION, SEAL & COVER ON ASPHALT SHOULDERS	$ 2,357,447	$ 193,699 $	067I3788 **11/15/88	8.2		11.1
HES 4141(48) SIGNAL CONTROLLER REPLACEMENT	0.000	SIGNAL CONTROLLER REPLACEMENT	MONTANA LINES, INC $ 11,716	$ 10,451 $	05/06/88 05/17/88 **07/16/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 89.2		
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 0 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 0.0		
HES 1-2(29)138 NORTHEAST OF COLUMBIA FALLS	4.183	SLOPE FLATTENING & GUARDRAIL	FRANK GURNEY, INC $ 173,194	$ 0 $	06/07/88 / / **07/30/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
RTF 41(12) SKALKAHO ROAD	0.000		BLAHNIK CONSTRUCTION, INC. $ 94,424	$ 0 $	06/24/88 / / ** / /	UNASSIGNED 0.0		BY / /
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000		INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / ** / /	UNASSIGNED 0.0		BY / /
MISSOULA DISTRICT TOTALS:			$ 40,437,096	$ 17,515,667 $		43.3		
*** BUTTE DISTRICT ***								
I 15-1 76 51 [illegible] - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BIT.MINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,588,293	$ 5,134,473 $	10/07/86 11/04/86 **05/15/88	F.P.M. CARRARA, FRANK JR. PHONE 406/723-[illegible] 75.3		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

DATE:07/11/88 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED	% CONT. TIME USED
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,653	$ 1,322,731 $	03/10/87 05/19/87 06/02/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 100.0		119.7
I 15-3(42)150 U 4 BERNICE - BASIN (REVEGETATION)	0.000	GRAVEL PIT REVEGETATION, SEEDING, CHANNEL WIDENING AND LANDSCAPING	SCOTT CONSTRUCTION $ 65,846	$ 69,597 $	04/03/87 04/21/87 06/22/87	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		138.7
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,330,226	$ 2,787,829 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 53.3		53.6
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,074,526	$ 1,804,776 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 58.7		41.3
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687,097	$ 594,948 $	08/04/87 09/09/87 **07/30/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 86.6		93.3
HES 4141(50)U 3 DISTRICT SIGNING BUTTE	0.000	INTERSECTION LIGHTING	ALLEN ELECTRIC $ 7,727	$ 7,535 $	08/31/87 04/13/88 05/03/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 100.0		20.0
IR 90-5(47)240 WHITEHALL - WEST	8.489	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,832,275	$ 446,771 $	10/02/87 04/08/88 **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 23.7		48.9
F-HES 49-1(5)7		SLOPE FLATTENING, SHOULDER	JIM GILMAN EXCAVATING INC.		11/06/87	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DICCON - TWIN BRIDGES	7.228	WIDENING AND GUARDRAIL	$ 452,153	$ 443,754	02/24/88 06/15/88	100.0		38.3
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,231,905	$ 435,970	12/07/87 03/25/88 **09/01/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 19.5		43.1
SMP 199(87) CRUSH & STOCKPILE BUTTE DIST.	0.000	CRUSHING & STOCKPILING	JIM GILMAN EXCAVATING INC. $ 57,000	$ 57,000	12/07/87 12/15/87 05/06/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 100.0		BY 06/30/88
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 50,700	04/11/89 05/19/88 **07/16/88	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 3.2		23.3
HES 4141(53) INSTALL CONTROLLERS-BOZEMAN	0.000	INSTALL CONTROLLERS	SCOTT CONSTRUCTION $ 6,575	$ 0	04/11/88 / / **07/16/88	UNASSIGNED 0.0		71.1
BRG 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,716	$ 0	04/11/88 / / **07/16/88	F.P.M. GILMAN, ROBERT PHONE NO.583-6901 0.0		
RT 1(14) DILLON - DIVIDE RT 39(8) BEDR HILL - DEER LODGE RTS 205-1(6)21 BELGRADE - BOZEMAN	53.[illegible]	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,133,[illegible]	$ [illegible]	04/11/88 05/05/88 **09/01/88	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 50.3		BY 09/01/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

DATE:07/11/88 *** BUTTE DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 0	05/06/88 / / **07/16/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0		5.0
BUTTE DISTRICT TOTALS:			$ 25,834,174	$ 13,626,702	$		52.7	
*** GREAT FALLS DISTRICT ***								
F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,233,979	$ 2,101,914	12/30/86 01/23/87 05/20/88	F.P.M. SMITH, W. PHONE NO.727-4350 100.0		89.8
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 520,024	$ 568,384	03/10/87 04/06/87 04/27/88	F.P.M. PHONE NO. 100.0		94.3
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,564,919	$ 1,569,100	04/03/87 04/21/87 05/20/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		84.5
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,151,496	$ 1,173,427	07/06/87 07/20/87 05/18/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		91.1
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,766,792	$ 1,886,916	07/06/87 07/23/87 **07/22/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 98.0		97.5
SRF 31-1 E 3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 191,566	11/06/87 04/11/88 **07/29/88	F.P.M. [illegible] PHONE NO.333-[illegible] 87.1		70.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,960,572	$ 1,418,120	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 72.3		27.3
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 670,566	$ 227,782	12/07/87 02/22/88 **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 34.0		30.9
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 4,413,675	12/07/87 02/16/88 **07/16/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 46.0		21.4
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,257,766	$ 1,796,806	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 79.6		38.8
SMP 3799(87) CRUSH & STOCKPILE GREAT FALLS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 268,210	$ 259,610	12/07/87 03/29/88 05/24/88	UNASSIGNED 100.0		BY 06/30/88
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,793,535	$ 721,288	04/11/88 05/04/88 **07/16/88	F.P.M. GREGORY, D. PHONE NO.362-4807 25.8		31.7
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 [illegible] - HUDSON [illegible] DIVID	34.10[illegible]	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ [illegible]	$ 1,499,535	04/11/88 05/02/89 **09/01/88	F.P.M. BLACK, D. PHONE NO.338-7919 [illegible]		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 186,475 $	04/11/88 05/31/88 **07/16/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 13.7		32.5
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 9,584 $	05/06/88 / / **07/16/88	UNASSIGNED 0.4		5.6
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 0 $	06/07/88 06/20/88 **07/30/88	UNASSIGNED 0.0		
RTF 5708(5) 5TH STREET-HAVER	0.000		BALTRUSCH CONST. CO.,INC. $ 96,464	$ 0 $	06/24/88 / / ** / /	UNASSIGNED 0.0		BY / /
RTF 5205(3) 57TH STREET-GREAT FALLS	0.000		UNITED MAT'LS OF GREAT FALLS $ 103,890	$ 0 $	06/24/88 / / **09/03/88	UNASSIGNED 0.0		BY / /
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000		UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 0 $	06/24/88 / / ** / /	UNASSIGNED 0.0		BY / /
GREAT FALLS DISTRICT TOTALS:			$ 32,644,802	$ 17,958,176 $		55.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,941,684	09/27/85 12/09/85 **08/01/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 78.1		88.3
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189	01/10/86 05/13/86 09/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 303,908	06/05/87 07/27/87 05/18/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 100.0		81.8
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,510,890	$ 3,999,351	06/05/87 07/13/87 **07/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 88.7		89.3
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,366,835	06/05/87 07/07/87 **07/16/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 92.0		97.3
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,135,830	$ 1,106,538	06/05/87 06/16/87 **07/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 97.4		66.0
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,277,319	07/06/87 07/27/87 **07/22/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 98.0		66.7
F 57-6(3)280		PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC.		07/06/87	F.P.M. FRIEND, DAVE PHONE NO.365-3377		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CIRCLE - EAST	17.035		$ 1,772,913	$ 1,596,546	08/03/87 **08/13/88	90.1		88.9
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,265,113	07/06/87 08/13/87 **08/23/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 95.8		67.3
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,156	$ 533,062	07/06/87 07/13/87 **07/16/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.0		77.4
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,112,710	$ 2,710,427	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 53.0		26.5
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 356,875	$ 310,291	11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 86.9		53.3
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 281,558	$ 274,538	11/06/87 11/09/87 05/16/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		9.1
IR0008 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 436,969	$ 284,386	11/06/87 03/08/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 65.1		52.1
IR-BTT 8-3(3)104 WEST GLENDIVE INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,763,854	$ 2,627,229	11/06/87 02/11/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 95.1		53.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 725,657	11/06/87 02/22/88 **07/16/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 97.6		75.0
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,938,905	$ 1,826,718	12/07/87 02/18/88 **09/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 94.2		43.3
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 247,572	12/07/87 04/06/88 **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 20.2		46.0
SMP 2899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING $ 242,132	$ 243,854	12/07/87 03/02/88 05/11/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,748	$ 262,904	12/07/87 03/03/88 **09/03/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 99.6		BY 06/30/88
RTF 1-10(21)612 POPLAR - EAST	13.600	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	PORTABLE PAVERS, INC. $ 2,066,275	$ 1,653,526	04/11/88 04/21/88 **09/01/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 80.0		BY 09/01/88
BF 9029(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 5,000	05/06/88 / / **07/16/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 1.4		8.9
SPS 504-1(1)13		REPLACEMENT OF STRUCTURE WITH	JAMES W. ZION DBA ZION CONST.		05/06/88	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
II RICES N.E. OF MILDRED	0.246	CULVERTS AND APPROACHES	$ 120,710	$ 38,837	06/13/88 **07/16/88	32.2		24.4
BR 9043(8) E. FORK SHOTGUN CREEK BRIDGE	0.000	BRIDGE REPLACEMENT WITH PIPE	PHILLIPS CONSTRUCTION $ 45,783	$ 0	06/07/88 / / **07/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0		
HES 4141(51) GLENDIVE DISTRICT - SIGN. CNTR	0.000	INSTALL STATE FURNISHED TRAFFIC SIGNAL CONTROLLERS AND SIGNAL HEADS	SCOTT CONSTRUCTION $ 12,286	$ 0	06/07/88 / / **07/30/88	UNASSIGNED 0.0		
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 0	06/07/88 / / **07/30/88	UNASSIGNED 0.0		
RTF 27-2(5)29 BAKER-SOUTH	0.000		CENTURY PAVING INC. $ 237,860	$ 0	06/24/88 / / ** / /	UNASSIGNED 0.0		BY / /
GLENDIVE DISTRICT TOTALS:			$ 36,234,518	$ 22,510,486	$	78.7		

*** BILLINGS DISTRICT ***

F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,065,270	$ 2,970,513	11/06/86 02/03/87 05/25/88	F.P.M. RIFE, JOHN PHONE NO.323-2466 100.0		99.3
F-BRF 4-1(5)26 BRIDGER - BROWNSPUR	7.496	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,515,135	$ 3,576,975	04/03/87 05/13/87 **7/15/88	F.P.M. CHARLTON,ROBERT T.JR PHONE NO.663-7557 95.4		99.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

DATE:07/11/88 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 215,553	06/05/87 07/29/87 06/10/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		87.1
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,122,991	$ 3,990,543	06/05/87 07/20/87 **07/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 96.8		80.1
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 247,744	$ 246,405	08/04/87 09/08/87 **07/22/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 98.0		94.4
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COF CONSTRUCTION CO. $ 241,232	$ 230,328	08/04/87 08/24/87 05/28/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		85.6
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,254,443	08/04/87 08/31/87 06/10/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 100.0		78.9
IR 0009(18) HARDIN & CUSTER REST AREA	0.000	CUSTER REST AREA	S.J.KENNEY CONST& KENNEYS INC $ 310,540	$ 324,701	08/05/87 09/25/87 04/29/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 100.0		BY 11/15/87
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 286,006	02/31/87 10/06/87 **08/19/88	F.P.M. SACK, RAY PHONE NO.252-4138 84.9		74.0
HES 4141 3010 3		STREET LIGHTING &	ACE ELECTRIC, INC.		08/31/87	F.P.M. SCHLMAN, DAVID F. PHONE NO.245-9303		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
FOUR LOCATIONS - BILLINGS		OVERHEAD FLASHER			10/14/87			
	0.000	VARIOUS LOCATIONS	$ 74,691	$ 62,444 $	06/03/88	100.0		51.4
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD		PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC		10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802		
	0.810		$ 3,843,747	$ 3,382,535 $		88.0		36.4
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST		PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC		11/06/87 03/10/88 **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325		
	0.000		$ 1,284,492	$ 1,144,113 $		89.1		47.9
IR 94-1(49)47 CUSTER INTERCHANGE EAST		PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC		11/06/87 01/13/88 **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864		
	0.000		$ 1,711,681	$ 398,476 $		23.3		45.8
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD		GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC		11/06/87 05/09/88 **08/14/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802		
	0.000		$ 97,959	$ 72,149 $		82.0		102.9
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 15-1(24)0 INTERSECTION F 16 & W. FRONTAG		TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION		12/07/87 03/01/88 **07/16/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802		
	0.000		$ 236,804	$ 87,272 $		36.9		76.7
BRR 299(3) CRUSH & STOCKPILE BILLINGS		CRUSHING & STOCKPILING	SALVESEN CONST. CO.		10/07/87 03/07/88 **09/03/88	F.P.M. CRIS, BRUCE S. PHONE NO.252-4139		54.6/30/88
	0.000		$ 328,000	$ 210,017 $		92.1		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BHF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BNRR)	COP CONSTRUCTION CO. $ 369,312	$ 337,081	02/08/88 03/09/88 **10/07/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 91.3		49.0
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 466,812	02/08/89 04/18/88 **08/15/88	F.P.M. SACK, RAY PHONE NO.252-4138 46.8		
IR 90-8(104)446 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO. $ 130,699	$ 98,216	02/08/88 04/13/88 **07/08/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 75.1		106.7
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 2,274,872	$ 570,644	04/11/88 04/14/88 **07/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 25.1		35.2
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 147,186	04/11/88 05/04/88 **09/01/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 19.3		
RT 56(18) BILLING - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 96,715	04/11/88 05/16/88 **09/01/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 13.0		
HES 4-1(11)12 SOUTH OF BRIDGER	0.500	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONSTRUCTION $ 91,481	$ 50,225	05/06/88 / / **07/16/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 55.3		33.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/88

DATE:07/11/88 *** BILLINGS DISTRICT *** PAGE NO:17

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 0	05/06/88 / / **07/16/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 0.0			
RTF 2(9) W. OF HARDIN - WEST	0.000		MIDLAND O'LEARY INC. $ 384,408	$ 0	06/24/88 / / ** / /	UNASSIGNED 0.0			BY / /
BILLINGS DISTRICT TOTALS:			$ 31,052,886	$ 20,309,755	$	65.4			
*** STATE WIDE ***									
AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 193,110	$ 170,258	05/04/87 05/25/87 11/15/87	UNASSIGNED 100.0			
STATE WIDE TOTALS:			$ 193,110	$ 170,258	$	100.0			
*** ***									
TOTALS FOR ALL PROJECTS:			$166,395,587	$ 88,091,045	$	100.0			

S
625.704
H3fe
7/31/88

AUG 29 1988
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** MISSOULA DISTRICT ***

DATE:08/03/88 OCLC 22722994 uF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,555,171	$ 1,572,963 $	03/10/87 05/18/87 07/21/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		107.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,479,232	$ 1,254,337 $	06/05/87 07/20/87 **08/16/88	F.P.M. FIEDALUE, EUGENE R. PHONE NO.387-5050 84.8		89.2
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 1,005,646 $	06/05/87 08/05/87 06/23/88	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 100.0		89.9
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,091,691 $	06/05/87 07/20/87 **09/03/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 96.8		98.3
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,516,280	$ 1,864,791 $	07/06/87 08/14/87 **09/27/88	F.P.M. FIEDALUE, EUGENE R. PHONE NO.387-5050 74.1		103.1
RS-ER 382-1(4)1 U-3 PERMA CANYON	2.853	GRADE, AGGREGATE SURFACINT, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 1,318,880	$ 1,158,766 $	07/06/87 09/10/87 06/07/88	F.P.M. JOHNSON, BOB PHONE NO.849-2460 100.0		100.0
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 714,381 $	07/06/87 07/29/87 **07/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 94.5		94.5
F-BRF 6-1(13)76		GRADING, AGGREGATE SURFACING	GLENN REHBEIN EXCAVATING,INC.		06/04/87	F.P.M. GREEN, JAMES L. PHONE NO.336-5733		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS - PARADISE	4.278	AND PLANT MIX BITUMINOUS SURFACING	$ 2,406,733	$ 2,330,341	09/09/87 **09/09/88	96.8		76.7
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 178,481	08/04/87 10/06/87 **10/02/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 78.2		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,291,741	$ 917,821	03/31/87 09/18/87 **08/14/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 71.1		BY 06/15/88
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,242,016	$ 1,417,310	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 63.2		22.3
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,127,768	$ 2,210,889	10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 53.6		27.0
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 260,556	$ 251,148	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 96.4		52.7
F-HES-BRF 1-1(19)38 LIBBEY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 952,712	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 88.9		57.0
SMF 3199(97)		CRUSHING & STOCKPILING	SCHELLINGER CONST CO.		12/07/87	F.P.M. MARIN, GARY R. PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

DATE:08/03/88 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CROSH & STOCKPICE MISSOULA	0.000		$ 156,000	$ 156,948	05/09/88 / 06/28/88	100.0		BY 06/30/88
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. LUMBER, INC. $ 2,420,343	$ 2,029,711	02/08/88 / 03/14/88 / **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 83.9		47.5
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 416,373	04/11/88 / 05/12/88 / **09/17/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 49.5		50.0
RT 32(7) AIRPORT ROAD - MISSOULA RTF 93-1(5)0 LOLO PASS - LOLO	37.500	SEAL & COVER TYPE CODE: I000	MARVIN A. REHBEIN $ 646,162	$ 627,996	04/11/88 / 06/23/88 / 07/27/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 100.0		BY 09/01/88
RT 15(12) HUNGRY HORSE DAM - NORTHWEST	7.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	A-1 PAVING, INC. $ 338,508	$ 251,993	04/11/88 / 05/23/88 / **09/01/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 74.4		BY 09/01/88
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 1,124,088	05/06/88 / 05/23/88 / **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 30.5		32.5
IR 90-1(107)0 LOOKOUT PASS-DREXEL	27.900	PORTLAND CEMENT CONCRETE PIPE JOINT REHABILITATION, SEAL & COVER ON ASPHALT SHOULDERS	MULTIPLE CONCRETE ENTERPRISES $ 2,357,447	$ 809,331	05/06/88 / 06/13/89 / **11/15/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 34.3		18.9
HES 414(48)		SIGNAL CONTROLLER REPLACEMENT	MONTANA LINES, INC		05/06/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SIGNAL CONTROLLER REPLACEMENT	0.000		$ 11,716	$ 10,451	05/17/88 **09/17/88	89.2		21.4
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 91,049	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 1.2		4.0
HES 1-2(29)138 NORTHEAST OF COLUMBIA FALLS	4.183	SLOPE FLATTENING & GUARDRAIL	FRANK GURNEY, INC $ 173,194	$ 35,548	06/07/88 07/05/88 **10/02/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 20.5		30.0
RTF 41(12) SKALKAHO ROAD	0.000	SKALKAHO ROAD 6 INCH GRAVEL SURFACING	BLAHNIK CONSTRUCTION, INC. $ 74,424	$ 0	06/24/88 / / **09/12/88	UNASSIGNED 0.0	BY	/ /
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	U.S. 2 IN KALISPELL RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0	06/24/88 / / **09/12/88	UNASSIGNED 0.0	BY	/ /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 594,176	$ 0	07/11/88 / / **09/12/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5733 0.0		
HES 93-1(3)29 WEST OF LOLO	0.300	SLOPE FLATTENING & SIGNING	GLENN REMBEIN EXCAVATING,INC. $ 47,803	$ 0	07/11/88 / / **09/12/88	UNASSIGNED 0.0		
MISSOULA DISTRICT TOTAL			$ 40,414,708	$ 33,124,185		88.2		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 5,098,948 $	10/07/86 11/04/86 **09/15/89	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 76.2		
F-HES 8-4(11)99 THREE FORKS - NORTH	8.698	WIDENING AND PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,432,581	$ 1,322,731 $	03/10/87 05/19/87 06/02/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 100.0		119.7
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,237,426	$ 2,837,312 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 54.2		64.1
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 2,973,479	$ 2,135,306 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6326 71.8		53.6
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687.097	$ 625,280 $	08/04/87 09/09/87 07/14/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 100.0		93.3
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,832,275	$ 1,752,086 $	10/02/87 04/08/88 **09/02/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 93.1		77.8
F-HES 49-1(5)9 DILLON - TWIN BRIDGES	7.228	SLOPE FLATTENING, SHOULDER WIDENING AND GUARDRAIL	JIM GILMAN EXCAVATING INC. $ 452,153	$ 443,754 $	11/06/87 02/24/88 06/15/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 100.0		39.3
F-HES 69-1(2)6		PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC.		12/07/87	F.P.M. ERICKSON, WALTER PHONE NO.782-0397		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

DATE:08/03/88 *** BUTTE DISTRICT *** PAGE NO: 6

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BOUCDER-WHITEHALL	16.079		$ 2,222,221	$ 1,460.818 $	03/25/88 **09/01/88	65.7		68.6
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 50,700 $	04/11/88 05/19/88 **09/17/88	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 3.2		38.9
HES 4141(53) INSTALL CONTROLLERS-BOZEMAN	0.000	INSTALL CONTROLLERS	SCOTT CONSTRUCTION $ 6,575	$ 7,279 $	04/11/88 / / **09/17/88	UNASSIGNED 98.0		91.1
BRS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 6,331 $	04/11/88 07/21/88 **09/17/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 2.4		15.6
RT 1(14) DILLON - DIVIDE RT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,089,041	$ 946,409 $	04/11/88 05/05/88 **09/01/88	F.P.M. SHUYLER, WILLIAM PHONE NO.587-5785 86.9		BY 09/01/88
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 0 $	05/06/88 / / **09/17/88	F.P.M. BETTLE, JOSEPH PHONE NO.285-6795 0.0		40.0
RTS 205-1(11)0 THREE FORKS INT. TO LOGAN	5.700	LEVEL, SEAL & COVER	S.K. CONSTRUCTION, INC. $ 168,111	$ 0 $	08/24/88 / / **09/12/88	UNASSIGNED 0.0		BY / /

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
BUTTE DISTRICT TOTALS:			$ 25,754,480	$ 16,687,952 $		64.8			

*** GREAT FALLS DISTRICT ***

F-HES 10-1(8)4 GREAT FALLS - NORTH	16.412	PARTIAL RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 2,234,035	$ 2,101,914 $	12/30/86 01/23/87 05/20/88	F.P.M. SMITH, W. PHONE NO.727-4350 100.0			90.6
IR 000B(9) INTERSTATE SIGNING	0.000	INTERSTATE SIGNING UPGRADE	MONTANA LINES, INC $ 520,024	$ 568,380 $	03/10/87 04/06/87 04/27/88	F.P.M. PHONE NO. 100.0			94.3
BRF 10-2(6)51 LOMA BRIDGE AND APPROACHES	0.900	STRUCTURE (LOMA BRIDGE), GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	BALTRUSCH CONST. CO.,INC. $ 1,536,925	$ 1,569,100 $	04/03/87 04/21/87 05/20/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0			85.6
RRS 10-2(14)71 RAILROAD/HIGHWAY Xing	2.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	BALTRUSCH CONST. CO.,INC. $ 1,152,816	$ 1,173,427 $	07/06/87 07/20/87 05/18/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0			91.1
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,872,772	$ 1,827,276 $	07/06/87 07/23/87 **09/20/88	F.P.M. ENDERSON, G. PHONE NO.727-4350 97.6			100.0
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 191,566 $	11/06/87 04/11/88 **09/27/88	F.P.M. BLACK, D. PHONE NO.338-7919 97.1			83.3
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,961,393	$ 1,489,520 $	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.727-4350 75.9			34.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 670,566	$ 270,230	12/07/87 02/22/88 **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 40.3		46.3
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,295,192	$ 4,895,252	12/07/87 02/16/88 **09/17/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 52.7		30.5
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,164,713	$ 1,865,644	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 86.2		55.0
SMP 3799(87) CRUSH & STOCKPILE GREAT FALLS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 268,210	$ 259,610	12/07/87 03/29/88 05/24/88	UNASSIGNED 100.0		BY 06/30/88
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,756,394	$ 1,570,474	04/11/88 05/04/88 **09/17/88	F.P.M. GREGORY, D. PHONE NO.362-4607 57.0		50.0
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,571,078	$ 1,496,633	04/11/88 05/02/88 **09/01/88	F.P.M. BLACK, D. PHONE NO.338-7919 95.3		BY 09/01/88
RS 338-1(2)6 NO. OF HARLEM-HOSELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 367,417	04/11/88 05/31/88 **09/17/88	F.P.M. TREFTZ, G. PHONE NO.345-6821 36.9		33.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 9,584	05/06/88 / / **09/17/88	UNASSIGNED 0.4		25.6
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 89,241	06/07/88 06/20/88 **10/02/88	UNASSIGNED 4.3		9.0
RTF 5708(5) 5TH STREET-HAVER	0.000	5TH STREET - HAVRE THIN OVERLAY, THERMOPLASTIC STRIPING	BALTRUSCH CONST. CO.,INC. $ 96,464	$ 0	06/24/88 / / **09/12/88	UNASSIGNED 0.0		BY / /
RTF 5205(3) 57TH STREET-GREAT FALLS	0.000	57TH STREET - GREAT FALLS THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 103,890	$ 0	06/24/88 / / **09/03/88	UNASSIGNED 0.0		BY / /
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000	RIVER DRIVE - GREAT FALLS THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 0	06/24/88 / / **09/12/88	UNASSIGNED 0.0		BY / /
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 0	07/11/88 / / **09/12/88	F.P.M. GREGORY, D. PHONE NO.362-4607 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 34,624,968	$ 19,745,367			57.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

DATE:08/03/88 *** GLENDIVE DISTRICT *** PAGE NO:10

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 3,959,828 $	09/27/85 12/09/85 **10/02/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 78.4		92.5
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
BR 9009(4) TONG RV.BR. - SW OF GARLAND	0.309	STRUCTURE AND APPROACHES	FLYNN CO. $ 308,365	$ 303,908 $	06/05/87 07/27/87 05/18/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 100.0		81.8
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,473,239	$ 4,160,795 $	06/05/87 07/13/87 **09/27/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 93.0		98.0
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	8.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,267,489 $	06/05/87 07/07/87 06/29/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		97.3
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,135,830	$ 1,113,835 $	06/05/87 06/16/87 07/11/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0		66.0
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,277,886 $	07/06/87 07/27/87 07/07/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		65.7
F 57-6(2)260		PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC.		07/06/87	F.P.M. FRIEND, DAVE PHONE NO.365-2877		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CIRCLE - EAST	17.035		$ 1,765,759	$ 1,612,867 $	08/03/87 07/08/88	100.0		88.9
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,267,121 $	07/06/87 08/13/87 **08/23/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 95.9		67.3
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,156	$ 533,062 $	07/06/87 07/13/87 06/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0		77.4
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,015,095	$ 3,000,197 $	11/06/87 02/17/88 **07/29/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 59.8		33.9
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 355,788	$ 318,813 $	11/06/87 12/07/87 **09/16/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 89.6		68.9
BRF 51-3(1)70 USRS CANAL - WEST OF SIDNEY	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 281,558	$ 274,538 $	11/06/87 11/09/87 05/16/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		9.1
IR000B 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 436,969	$ 297,244 $	11/06/87 03/08/89 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 68.0		72.3
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,665,849	$ 2,535,456 $	11/06/87 02/11/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 98.0		73.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

DATE:08/03/88 *** GLENDIVE DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 499-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 727,688	11/06/87 02/22/88 **09/17/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4926 97.8		83.3
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,895,401	$ 1,836,672	12/07/87 02/18/88 **09/16/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 96.9		72.5
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,131,344	$ 247,572	12/07/87 04/06/88 **09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 21.9		65.0
SMP 2899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	D-K RENTALS AND CONTRACTING $ 242,132	$ 243,854	12/07/87 03/02/88 05/11/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		BY 06/30/88
SMP 3899(87) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,743	$ 280,865	12/07/87 03/03/88 07/08/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4926 100.0		BY 06/30/88
RTF 1-10(21)612 POPLAR - EAST	13.600	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	PORTABLE PAVERS, INC. $ 2,049,314	$ 1,733,520	04/11/88 04/21/88 **09/01/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 84.6		BY 09/01/88
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,865	$ 5,000	05/06/88 07/13/88 **09/17/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5639 1.4		26.7
BRS 504-1(1)13		REPLACEMENT OF STRUCTURE WITH	JAMES W. ZION DBA ZION CONST.		05/06/88	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
11 MILES N.E. OF MILDRED	0.246	CULVERTS AND APPROACHES	$ 120,710	$ 53,570	06/13/88 / **09/17/88	44.4		55.6
BR 9043(8) E. FORK SHOTGUN CREEK BRIDGE	0.000	BRIDGE REPLACEMENT WITH PIPE	PHILLIPS CONSTRUCTION $ 45,783	$ 571	06/07/88 / 07/05/88 / **10/02/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 / 1.2		28.9
HES 4141(51) GLENDIVE DISTRICT - SIGN. CNTR	0.000	INSTALL STATE FURNISHED TRAFFIC SIGNAL CONTROLLERS AND SIGNAL HEADS	SCOTT CONSTRUCTION $ 12,286	$ 0	06/07/88 / / / **10/02/88	UNASSIGNED / 0.0		
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 2,395	06/07/88 / 07/11/88 / **10/02/88	UNASSIGNED / 0.4		
RTF 27-2(5)29 BAKER-SOUTH	0.000	BAKER - SOUTH THIN OVERLAY	CENTURY PAVING INC. $ 237,860	$ 0	06/24/88 / / / **09/12/88	UNASSIGNED / 0.0		BY / /
GLENDIVE DISTRICT TOTALS:			$ 35,835,940	$ 29,169,136	$	81.4		

*** BILLINGS DISTRICT ***

F-HES 16-2(3)29 KLEIN - SOUTH	16.505	WIDEN, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EARTH BUILDERS, INC. $ 3,048,484	$ 2,971,784	11/06/86 / 02/03/87 / 05/25/88	F.P.M. RIFE, JOHN PHONE NO.323-3466 / 100.0		111.0
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.436	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,818,787	$ 3,279,104	04/03/87 / 05/13/87 / **05/17/88	F.P.M. CHAPLION,ROBERT T.SR PHONE NO.665-7597 / 96.3		99.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9005(6) ROCK CR. - SOUTH OF JOLIET	0.026	GRADE, AGGREGATE SURFACING, ROAD MIX BITUMINOUS SURFACING AND APPROACHES	FLYNN CO. $ 223,601	$ 215,553	06/05/87 07/29/87 06/10/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		87.1
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,063,378	$ 3,996,880	06/05/87 07/20/87 **09/27/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 98.0		92.7
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO $ 249,013	$ 239,280	08/04/87 09/08/87 **09/20/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 96.1		100.0
BR 9054(3) MUSSELSHELL RV.BR.-E.OF HARLOW	0.334	GRADE AND AGGREGATE SURFACING	COP CONSTRUCTION CO. $ 241,232	$ 230,328	08/04/87 08/24/87 05/28/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		85.6
RS 308-1(8)9 EAST OF BEARCREEK - BELFRY	5.200	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 1,221,686	$ 1,254,443	08/04/87 08/31/87 06/10/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 100.0		78.9
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 302,290	08/31/87 10/06/87 **08/19/88	F.P.M. SACK, RAY PHONE NO.252-4138 89.7		93.0
HES 4141(30)U 3 FOUR LOCATIONS - BILLINGS	0.000	STREET LIGHTING & OVERHEAD FLASHER VARIOUS LOCATIONS	ACE ELECTRIC, INC. $ 74,291	$ 63,494	08/31/87 10/14/87 06/03/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		51.4
IR 90-3(101)427		PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC		10/02/87	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CAOREC - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	& OPEN GRADED FRICTION COURSE	$ 3,710,147	$ 3,436,365 $	11/04/87 **10/21/88	92.6		52.3
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,284,492	$ 1,212,131 $	11/06/87 03/10/88 **09/16/88	F.P.M. OTTMAN, HERBERT A. PHONE NO.664-3325 94.4		68.1
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,711,681	$ 398,476 $	11/06/87 01/13/88 **09/16/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 23.3		65.6
RTX 56(10) 5 CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 87,959	$ 73,482 $	11/06/87 05/09/88 06/23/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		102.9
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION $ 245,204	$ 97,818 $	12/07/87 03/01/89 **09/17/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 39.9		92.9
SMF 299(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO. $ 229,000	$ 228,258 $	12/07/87 03/07/88 07/01/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 100.0		BY 06/30/88
BHF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BNRR)	COP CONSTRUCTION CO. $ 369,212	$ 342,503 $	08/08/88 03/09/88 **10/07/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-4735 92.7		63.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 996,832	$ 585,347 $	02/08/88 04/18/88 **08/15/88	F.P.M. SACK, RAY PHONE NO.252-4138 58.7		BY 08/15/88
IR 90-9(104)446 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO. $ 130,699	$ 121,493 $	02/08/88 04/13/88 **09/12/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 93.0		133.3
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,997,733	$ 1,109,494 $	04/11/88 04/14/88 **09/17/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-3864 55.5		53.1
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 147,186 $	04/11/88 05/04/88 **09/01/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 19.3		BY 09/01/88
RT 56(18) BILLING - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 266,567 $	04/11/88 05/16/88 **09/01/89	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 40.0		BY 09/01/88
HES A-1(11)12 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONSTRUCTION $ 91,481	$ 87,632 $	05/06/88 05/31/88 **09/17/88	F.P.M. OPIE, BRUCE E. PHONE NO.252-4138 95.8		55.6
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ [illegible]	$ 17,009 $	05/06/88 [illegible] **[illegible]/17/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.568-7587 [illegible]		14.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST. / % CONT. TIME USED
RTF 2(9) W. OF HARDIN - WEST	0.000	WEST OF HARDIN - WEST LEVEL, THIN OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 384,408	$ 0	06/24/88 / / **09/12/88	UNASSIGNED 0.0 BY / /
IR 90-9(70)532 LODGE GRASS-SOUTH	11.700		KIEWIT WESTERN CO. $ 3,938,950	$ 0	07/01/88 / / **11/15/88	UNASSIGNED 0.0 BY 11/15/88
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 0	07/11/88 / / **09/12/88	UNASSIGNED 0.0
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 0	07/11/88 / / **09/12/88	UNASSIGNED 0.0
BRS 313-1(6)8 D-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 0	07/11/88 / / **09/12/88	F.F.M. SACK, RAY PHONE NO.252-4132 0.0
BILLINGS DISTRICT TOTALS:			$ 38,924,675	$ 21,075,718		54.1

*** STATE WIDE ***

AR 1961-0(0)0	0.000	HISTORIC MARKERS - STATEWIDE	SKINNER ENTERPRISES $ 193,110	$ 170,259	05/04/87 05/25/87 11/15/87	UNASSIGNED 100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/88

DATE:08/03/88 *** STATE WIDE *** PAGE NO:18

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	PRIME CONTRACTOR CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT	% CONST.	% CONT. TIME USED
STATE WIDE TOTALS:			$ 193,110 ***	$ 170,258 ***	$	100.0			
TOTALS FOR ALL PROJECTS:			$175,377,901	$109,224,298	$	100.0			

S
25.704
H35e
8/31/88

STATE DOCUMENTS COLLECTION State Library

SEP 22 1988

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

DATE:09/08/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	% CONST. TIME USED
IR 90-5 TE 1.06 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,555,171	$ 1,579,343	03/10/87 05/18/87 07/21/88	F.P.M. MAART, WILLIAM T. PHONE NO.549-6491 100.0	107.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 1,254,337	06/05/87 07/20/87 **10/15/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 84.1	103.3
RTF 83-1(4)15 SEELEY LAKE - LAKE INEZ	8.365	WIDENING, PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,010,809	$ 1,005,646	06/05/87 08/05/87 06/23/88	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 100.0	89.9
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,091,691	06/05/87 07/20/87 07/27/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 100.0	103.3
F-BRF--ES 1-2(37)92 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,592,540	$ 1,864,791	07/06/87 08/14/87 **09/27/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 71.9	113.2
BRS 4E4-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 714,381	07/06/87 07/29/87 **12/09/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 84.5	94.1
F-BRF 9-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 5,410,016	$ 5,330,341	08/04/87 09/09/87 **12/09/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 96.7	97.5
F 6-1(25) [illegible]		SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS		10/0-/87	F.P.M. JOHNSON, BOB PHONE NO.549-2450	

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
NIXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000			$ 228,258	$ 178,481	10/06/87 **10/02/88	78.2		83.3
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES	$ 1,319,498	$ 917,821	08/31/87 09/18/87 **10/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 69.6		
F 1-1(25)65 & DE 0800(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC.	$ 2,537,565	$ 1,417,310	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 55.9		31.9
F-BHF-BRF 34-1(25)P POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC.	$ 4,272,327	$ 2,210,889	10/02/87 11/03/87 **09/15/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 51.7		35.4
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO.	$ 260,556	$ 251,148	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 96.4		66.1
F-HES-BRF 1-1(19)38 LIBBY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC.	$ 959,013	$ 852,712	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 88.9		87.0
SMP 3199(87) CRUSH & STOCKPILE MISSOULA	0.000	CRUSHING & STOCKPILING	SCHELLINGER CONST CO.	$ 156,000	$ 156,948	12/07/87 05/09/88 06/28/88	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 06/30/88
IR 90-1(105)15		WEIGH STATION	C.D. LUMBER, INC.			02/08/88	F.P.M. JOHNSON, BOB PHONE NO.549-2460		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

DATE:09/09/88 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HOUGAN WEIGH STATION	0.000		$ 2,445,145	$ 2,219,635 $	03/14/88 **11/15/88	90.8		67.8
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 453,014 $	04/11/88 05/18/88 **09/17/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 55.0		80.0
RT 32(7) AIRPORT ROAD - MISSOULA RTF 93-1(5)0 LOLO PASS - LOLO	37.500	SEAL & COVER TYPE CODE: 1000	MARVIN A. REHBEIN $ 666,478	$ 627,996 $	04/11/88 06/23/88 07/27/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 100.0		BY 09/01/88
RT 15(12) HUNGRY HORSE DAM - NORTHWEST	7.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	A-1 PAVING, INC. $ 338,508	$ 251,993 $	04/11/88 05/23/88 08/16/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		BY 09/01/88
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.244	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 1,124,088 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 30.5		40.0
IR 90-1(107)0 LOCKOUT PASS-DREXEL	27.900	PORTLAND CEMENT CONCRETE PIPE JOINT REHABILITATION, SEAL & COVER ON ASPHALT SHOULDERS	MULTIPLE CONCRETE ENTERPRISES $ 2,357,447	$ 809,331 $	05/06/88 06/13/88 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 34.3		46.7
HES 4141(48) SIGNAL CONTROLLER REPLACEMENT	0.000	SIGNAL CONTROLLER REPLACEMENT	MONTANA LINES, INC $ 11,716	$ 10,451 $	05/06/88 05/17/88 08/05/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		81.4
F 5-3(28)85		GRADING,AGGREGATE SURFACING,	HILDE CONSTRUCTION CO.,INC.		06/07/88	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
FLATHEAD CO. LINE - SOUTH	7.861	PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	$ 7,611,662	$ 91,049 $	06/24/88 **11/15/89	1.2		19.0
HES 1-2(29)138 NORTHEAST OF COLUMBIA FALLS	4.183	SLOPE FLATTENING & GUARDRAIL	$ 173,194	FRANK GURNEY, INC $ 35,548 $	06/07/88 07/05/88 **10/02/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 20.5		96.7
RTF 41(12) SKALKAHO ROAD	0.000	SKALKAHO ROAD 6 INCH GRAVEL SURFACING	$ 94,424	BLAHNIK CONSTRUCTION, INC. $ 0 $	06/24/88 / / **09/12/88	UNASSIGNED 0.0		BY / /
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	U.S. 2 IN KALISPELL RUT FILLING WITH RALUMAC AND SLURRY SEAL	$ 99,478	INTERMOUNTAIN SLURRY SEAL $ 0 $	06/24/88 / / **09/12/88	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 594,176	AMERICAN ASPHALT INC. $ 0 $	07/11/88 / / **09/12/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 0.0		
HES 93-1(3)29 WEST OF LOLO	0.300	SLOPE FLATTENING & SIGNING	$ 47,803	GLENN PEHBEIN EXCAVATING,INC. $ 0 $	07/11/88 / / **09/12/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 0.0		
MISSOULA DISTRICT TOTALS:			$ 39,730,408	$ 21,458,944 $				54.0

*** BUTTE DISTRICT ***

I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	$ 6,688,290	HILDE CONSTRUCTION CO.,INC. $ 5,098,948 $	10/07/86 11/04/86 **09/15/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.453-5290 76.2		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

DATE:09/02/88 *** BUTTE DISTRICT *** PAGE NO: 5

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 5,230,226	$ 3,837,312 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3266 54.2	80.7
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	$ 3,023,629	$ 3,136,306 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6338 70.7	73.0
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	$ 687,097	$ 625,280 $	08/04/87 09/09/87 07/14/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 100.0	93.3
IR 90-5(47)240 WHITEHALL - WEST	3.498	PLANT MIX BITUMINOUS OVERLAY	$ 1,382,275	$ 1,752,086 $	10/02/87 04/08/88 08/09/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0	77.8
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	$ 2,231,905	$ 1,460,818 $	12/07/87 03/25/88 **10/31/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 65.5	93.2
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	$ 1,567,012	$ 50,700 $	04/11/88 05/19/88 **09/17/88	F.P.M. BLOSSOM, ROGER PHONE NO.586-5074 3.2	72.8
HES -141(53) INSTALL CONTROLLERS-BOZEMAN	0.000	INSTALL CONTROLLERS	$ 6,575	$ 7,279 $	04/11/88 07/26/88 07/28/88	F.P.M. McCORMICK, TOM (ACT PHONE NO. 100.0	91.1
BRS 273-(1.1		APPROACHES			04/11/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 8.31.88

DATE 09/08/88 — *** BUTTE DISTRICT *** — PAGE NO. 6

PRIME CONTRACTOR — MONT. DEPT. OF HIGHWAYS PROJ. MANAGER

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
WARM SPRINGS CREEK BRIDGE	0.013		$ 864,916	$ 6,331	07/21/88 **09/17/88	2.4		45.6
ST 1(14) DILLON - DIVIDE FT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	58.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,122,672	$ 946,409	04/11/88 05/05/88 **10/31/88	F.P.M. PHONE NO. 84.3		BY 09/01/88
F 46-2(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 0	05/06/88 07/27/88 **09/17/88	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 0.0		81.7
RTS 205-1(11)0 THREE FORKS INT. TO LOGAN	5.700	LEVEL, SEAL & COVER	PIONEER READY MIX $ 188,111	$ 131,678	06/24/88 07/25/88 08/13/88	UNASSIGNED 70.0		BY / /
STATE DISTRICT TOTALS:			$ 23,956,011	$ 15,053,145		62.8		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PS 330-1(7)0 LCM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,872,772	$ 1,838,375	07/06/87 07/23/87 08/08/88	F.P.M. ENDERSON, G. PHONE NO.738-4319 100.0		105.8
SSF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 191,596	11/06/87 04/11/88 **09/27/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 97.1		56.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12 31 88

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % LINGT.	% CONT. TIME USED
NS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,979,572	$ 1,933,561 $	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.738-4319 97.7		57.3
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 670,566	$ 368,518 $	12/07/87 02/22/88 **11/15/88	F.P.M. STEEN, G. PHONE NO.727-4350 55.0		66.9
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 6,869,766 $	12/07/87 02/16/88 **09/17/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 65.3		42.5
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,256,516	$ 2,158,091 $	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 95.6		76.8
SMP 3797(87) CRUSH & STOCKPILE GREAT FALLS	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 268,210	$ 262,210 $	12/07/87 03/29/88 05/24/88	UNASSIGNED 100.0		BY 06/30/88
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,793,535	$ 2,385,769 $	04/11/88 05/04/88 **09/17/88	F.P.M. GREGORY, D. PHONE NO.362-4607 95.4		73.5
RTF 3-2/16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,559,097	$ 1,508,777 $	04/11/88 05/02/88 **10/31/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 96.8		BY 09/01/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SS 338-1(2)5 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 722,964	04/11/88 05/31/88 **09/17/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 53.0		85.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	5.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 5,584	05/06/88 09/24/88 **09/17/88	UNASSIGNED 0.4		53.3
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 545,078	06/07/88 06/20/88 **10/02/88	UNASSIGNED 26.0		35.0
RTF 5708(5) 5TH STREET-HAVER	0.000	5TH STREET - HAVRE THIN OVERLAY, THERMOPLASTIC STRIPING	BALTRUSCH CONST. CO.,INC. $ 96,464	$ 0	06/24/89 / / **09/12/89	F.P.M. TREFTZ, G. PHONE NO.265-6821 0.0		BY / /
RTF 5805(3) 57TH STREET-GREAT FALLS	0.000	57TH STREET - GREAT FALLS THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 103,290	$ 0	06/24/89 / / **11/06/88	UNASSIGNED 0.0		BY / /
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000	RIVER DRIVE - GREAT FALLS THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 0	06/24/88 / / **09/12/88	UNASSIGNED 0.0		BY / /
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 0	07/11/88 08/02/88 **09/12/88	F.P.M. GREGORY, D. PHONE NO.362-4607 0.0		11.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCEN	% CONST.	% CONT. TIME USED
F-1-6(7)384 1st ST. & 4th AVE.- HAVRE	0.000	TRAFFIC SIGNALS	MONTANA LINES, INC $ 22,465	$ 0	09/08/88 08/29/88 **09/18/88	F.P.M. TREFTZ, G. PHONE NO.265-6221 0.0			
GREAT FALLS DISTRICT TOTALS:			$ 29,242,666	$ 19,138,259	$	62.2			

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCEN	% CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER BRIDGE ENDS: STA. 884+70 & STA. 894+20	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 4,839,942	09/27/85 12/09/85 **10/02/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 84.0			98.5
BRR 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5189 100.0			55.0
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,510,890	$ 4,383,577	06/05/87 07/13/87 **09/27/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 97.2			98.0
RTF-BRF-HES 1-9(12)546 NASHUA - WEST	9.404	SLOPE FLATENING AND PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 1,377,385	$ 1,267,482	06/05/87 07/07/87 05/29/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-8081 100.0			97.3
RTF 32-2(8)52 SCOBEY - NORTH	14.300	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,135,830	$ 1,113,835	06/05/87 06/16/87 07/11/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0			66.0
F-BRF-HES 1-8(11)500 SACO - EAST	8.489	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE	SLETTEN CONSTRUCTION CO. $ 2,231,517	$ 2,277,886	07/06/87 07/27/87 07/07/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-8081 100.0			62.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / EST.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED
F 57-6(2)250 CIRCLE - EAST	17.035	PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,772,913	$ 1,612,867	07/06/87 08/03/87 07/08/88	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0	98.9
F-HES 42-1(3)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,285,614	07/06/87 08/13/87 05/16/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 100.0	77.2
RS 344-1(5)29 7.5 MILES WEST OF FROID - EAST	7.649	WIDENING, PLANT MIX BITUMINOUS SURFACE OVERLAY	PRINCE, INC. $ 573,156	$ 533,159	07/06/87 07/13/87 06/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0	77.4
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.566	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,026,305	$ 4,006,520	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 79.7	46.3
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 356,875	$ 322,808	11/06/87 12/07/87 **09/16/89	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 90.5	68.9
IR0008 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 436,969	$ 437,588	11/06/87 03/08/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 98.0	91.5
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,763,854	$ 2,642,167	11/06/87 03/11/88 **09/16/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 95.6	95.6
RS 459-1(2)0		PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT		11/06/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.328-4826	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08 31 88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESTINATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
KINSEY ROAD WEST SECTION	8.615		$ 743,868	$ 727,688	08 22 88 ++08.17/89	97.8	99.9
IR 94-5(24)17 TERRY-EAST & WEST PRAIRIE CO	3.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,938,905	$ 1,843,160	12/07/87 12/18/88 18/22/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0	72.5
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 320,284	12/07/87 04/06/88 ++09/30/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 26.1	78.0
SMP 3899(8) CRUSH & STOCKPILE GLENDIVE	0.000	CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC. $ 280,748	$ 280,865	12/07/87 03/03/88 07/08/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0	SY 06 30/88
RTF 1-10(22)25 POPLAR - EAST RTF 1-10(22)25 BAINVILLE - EAST & WEST RTF 14-6(3)60 ROSEBUD CO. LINE - EAST RTF 22-1 3)1 SCOBEY - EAST RTF 22-2(4 16 FALLON CO. LINE - NORTH RTF 51-1(1)7 CIRCLE - RICHEY RTF 57-5(5)33 FLOWING WELLS - WEST	30.400	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	PORTABLE PAVERS, INC. $ 2,066,375	$ 2,021,575	04/11/88 04/21/88 ++10/31/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 97.8	BY 09/01/88
BF 7023 7 REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 21,759	05 06/88 07/12/88 ++09/17/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 5.0	48.9

++ ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

DATE:09/02/88 *** GLENDIVE DISTRICT *** PAGE NO:12

PRIME CONTRACTOR

MONT. DEPT. OF HIGHWAYS PROJ. PARAMETER

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED
BRS 504-1(1)13 11 MILES N.E. OF MILDRED	0.246	REPLACEMENT OF STRUCTURE WITH CULVERTS AND APPROACHES	JAMES W. ZION DBA ZION CONST. $ 120,710	$ 100,291	05/06/88 06/15/88 $ **09/17/88	UNASSIGNED 83.1	102.8
BR 9043(8) E. FORK SHOTGUN CREEK BRIDGE	0.000	BRIDGE REPLACEMENT WITH PIPE	PHILLIPS CONSTRUCTION $ 45,723	$ 42,223	06/07/88 07/05/88 $ **10/02/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 92.2	75.6
HES 4141(51) GLENDIVE DISTRICT - SIGN. CNTR	0.000	INSTALL STATE FURNISHED TRAFFIC SIGNAL CONTROLLERS AND SIGNAL HEADS	SCOTT CONSTRUCTION $ 12,226	$ 13,605	06/07/88 08/03/88 $ 08/09/88	UNASSIGNED 100.0	
RS 254-1(26) 3 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 19,912	06/07/88 07/11/88 $ **10/02/88	UNASSIGNED 2.9	31.7
RTF 27-2(5)28 BAKER-SOUTH	6.100	BAKER - SOUTH THIN OVERLAY	CENTURY PAVING INC. $ 237,560	$ 0	06/24/88 / / $ **09/12/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0	BY
F-HES 1-10(34)592 WOLF POINT - EAST HES 30-1(1)2 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 0	08/05/88 / / $ **09/15/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.0	
RS 253-2(4)37 BROADWAY-N.E. E.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 0	08/08/88 / / $ **09/15/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONT.
GLENDIVE DISTRICT TOTALS:				$ 38,088,561	$ 37,533,945 $		80.2		
*** BILLINGS DISTRICT ***									
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC.	$ 3,815,185	$ 3,679,104 $	04/03/87 05/13/87 **09/17/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 96.4	104.7	
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC.	$ 4,118,591	$ 3,996,880 $	06/05/87 07/20/87 07/27/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0	91.5	
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	MACKIN CONSTRUCTION CO	$ 249,013	$ 244,634 $	08/04/87 09/09/87 07/05/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0	100.0	
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC.	$ 336,970	$ 317,937 $	08/31/87 10/06/87 **10/18/88	F.P.M. SACKS, RAY PHONE NO.252-4138 94.4	99.0	
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 3,843,747	$ 3,595,618 $	10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID F. PHONE NO.245-9802 93.5	61.7	
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 1,284,492	$ 1,231,323 $	11/06/87 03/10/88 **09/16/88	F.P.M. UNASSIGNED PHONE NO.245-7495 95.9	91.5	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,711,681	$ 939,621	11/06/87 01/13/88 $ **09/16/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 54.9		91.7
RTX 56(10) S CORNER INTER.-SW OF SHEPHERD	0.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	EMPIRE SAND AND GRAVEL CO.,INC $ 87,959	$ 73,482	11/06/87 05/09/88 $ 06/23/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		102.9
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION F 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION $ 236,804	$ 128,370	12/07/87 03/01/88 08/01/88 $	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		106.6
SMP 299(87) CRUSH & STOCKPILE BILLINGS	0.000	CRUSHING & STOCKPILING	SALVESON CONST. CO. $ 228,000	$ 238,258	12/07/87 03/07/88 $ 07/01/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		BY 06/30/88
BHF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BNRR)	CDF CONSTRUCTION CO. $ 369,312	$ 379,922	02/08/88 03/09/88 $ **10/07/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 98.0		89.0
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 734,719	02/08/88 04/18/88 $ **10/15/88	F.P.M. SACKS, RAY PHONE NO.252-4138 73.6		
IR 90-8(104)442 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO. $ 130,699	$ 181,493	02/08/88 04/13/88 $ 07/13/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		133.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 2,274,872	$ 1,969,497 $	04/11/88 04/14/88 **09/17/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.592-3652 86.6		74.0
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 579,531 $	04/11/88 05/04/88 **10/31/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 75.9		BY 09/01/88
RT 56(18) BILLING - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 550,257 $	04/11/88 05/16/88 **10/31/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 82.5		BY 09/01/88
HES 4-1(11)12 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONSTRUCTION $ 91,481	$ 88,837 $	05/06/88 05/31/88 **09/17/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 97.1		55.6
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 268,463 $	05/06/88 08/03/88 **09/17/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.668-7597 6.2		30.8
RTF 2(9) W. OF HARDIN - WEST	0.000	WEST OF HARDIN - WEST LEVEL, THIN OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 384,408	$ 309,646 $	06/24/88 07/29/88 08/16/88	UNASSIGNED 80.6		BY / /
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 0 $	07/11/88 / / **09/12/88	UNASSIGNED 0.0		18.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/88

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-9(70)532 LODGE GRASS-SOUTH	11.700	MILLING & PLANT MIX BITUMINOUS SURFACING	KIEWIT WESTERN CO. $ 3,938,950	$ 172,942 $	07/11/88 08/01/88 **11/15/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.592-3652 4.4		BY 11/15/88
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 0 $	07/11/88 / / **09/12/88	UNASSIGNED 0.0		16.7
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 0 $	07/11/88 / / **09/12/88	F.P.M. SACKS, RAY PHONE NO.252-4138 0.0		
BILLINGS DISTRICT TOTALS:			$ 34,570,265	$ 19,610,535 $		56.7		

*** STATE WIDE ***

HES 4141(34) PENNANT SIGNS - VAR. DISTRICTS	0.000	NO PASSING PENNANT ZONE SIGNING & NO PASSING PENNANTS	ONE WAY SIGN AND CONSTRUCTION $ 182,788	$ 0 $	08/08/88 / / **11/18/88	UNASSIGNED 0.0		BY 11/18/88
HES 4141(37) 12 LOCATIONS - STATEWIDE	0.000	SAFETY IMPROVEMENTS-STATEWIDE	MONTANA LINES, INC $ 16,936	$ 0 $	08/08/88 / / **11/18/88	UNASSIGNED 0.0		BY 11/18/88
STATE WIDE TOTALS:			$ 199,723	$ 0 $		0.0		

*** ***

*** STATE WIDE ***

TOTALS FOR ALL PROJECTS:			$165,787,635	$104,944,829 $		63.2		

625.704
H 3fe
10/06/88
OCLC 22722994 WF

STATE DOCUMENTS COLLECTION
State Library
OCT 31 1988
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** MISSOULA DISTRICT ***

DATE:10/06/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-2(75)106 MISSOULA - BONNER	4.538	CONCRETE PAVEMENT REHABILITATION	WESTERN MATERIALS INC $ 1,555,171	$ 1,579,343 $	03/10/87 05/18/87 07/21/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		107.7
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 1,533,171 $	06/05/87 07/20/87 **10/15/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 98.0		103.8
RTF-HES-BRF 83-3(2)82 BIG FORK - EAST	8.658	PLANT MIX BITUMINOUS OVERLAY AND STRUCTURE REPLACEMENT	JIM GILMAN EXCAVATING INC. $ 1,127,377	$ 1,095,508 $	06/05/87 07/20/87 07/27/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 100.0		103.3
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,592,540	$ 2,615,715 $	07/06/87 08/14/87 **11/29/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 98.0		113.2
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 794,486 $	07/06/87 07/29/87 **11/08/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 94.0		100.0
F-BRF 6-1(13)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,410,016	$ 2,399,845 $	08/04/87 09/09/87 **11/08/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 98.0		99.2
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 213,358 $	08/04/87 10/06/87 **12/04/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 93.5		101.7

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,202,602 $	08/31/87 09/18/87 **10/15/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 91.1		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 2,049,837 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 80.8		43.8
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 3,048,095 $	10/02/87 11/03/87 **11/14/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 71.3		46.0
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 260,556	$ 251,763 $	11/06/87 12/07/87 **10/21/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 96.6		66.1
F-HES-BRF 1-1(19)38 LIBBY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 968,938 $	11/06/87 12/15/87 **10/07/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 98.0		101.0
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. LUMBER, INC. $ 2,445,145	$ 2,349,629 $	02/08/88 03/14/88 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 96.1		87.6
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 770,537 $	04/11/88 05/12/88 **11/19/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 91.5		80.0
RT 32(7)		SEAL & COVER	MARVIN A. REHBEIN		04/11/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5733		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
AIRPORT ROAD - MISSOULA		TYPE CODE: I000			06/23/88			
RTF 93-1(5)0					07/27/88			BY 09/01/88
LOLO PASS - LOLO	37.500		$ 666,478	$ 627,996 $		100.0		
RT 15(12)		PLANT MIX BITUMINOUS OVERLAY,	A-1 PAVING, INC.		04/11/88	F.P.M. TOMBRINK, DAN		
HUNGRY HORSE DAM - NORTHWEST		SEAL & COVER			05/23/88	PHONE NO.755-5717		
	7.700		$ 338,508	$ 309,468 $	08/16/88	100.0		BY 09/01/88
F-HES 24-1(28)32		WIDENING, PLANT MIX BITUMINOUS	INLAND ASPHALT		05/06/88	F.P.M. WILLIAMS, JAMES R.		
CLEARWATER JCT. - EAST		SURFACING AND SEAL & COVER			05/23/88	PHONE NO.244-5560		
	11.844		$ 3,682,614	$ 2,285,858 $	**06/16/89	62.1		61.7
IR 90-1(107)0		PORTLAND CEMENT CONCRETE PIPE	MULTIPLE CONCRETE ENTERPRISES		05/06/88	F.P.M. JOHNSON, BOB		
LOOKOUT PASS-DREXEL		JOINT REHABILITATION, SEAL &			06/13/88	PHONE NO.649-2460		
	27.900	COVER ON ASPHALT SHOULDERS	$ 2,357,447	$ 2,262,283 $	**11/15/88	96.0		72.2
HES 4141(48)		SIGNAL CONTROLLER REPLACEMENT	MONTANA LINES, INC		05/06/88	F.P.M. TOMBRINK, DAN		
SIGNAL CONTROLLER REPLACEMENT					05/17/88	PHONE NO.755-5717		
	0.000		$ 11,716	$ 17,979 $	08/05/88	100.0		21.4
F 5-2(28)85		GRADING,AGGREGATE SURFACING,	HILDE CONSTRUCTION CO.,INC.		06/07/88	F.P.M. CHRISINGER,KENNETH L		
FLATHEAD CO. LINE - SOUTH		PLANT MIX BITUMINOUS SURFACING			06/24/88	PHONE NO.755-5717		
	7.861	& OPEN GRADED FRICTION COURSE	$ 7,611,662	$ 1,486,821 $	**11/15/89	19.5		27.5
HES 1-2(29)138		SLOPE FLATTENING & GUARDRAIL	FRANK GURNEY, INC		06/07/88	F.P.M. TOMBRINK, DAN		
NORTHEAST OF COLUMBIA FALLS					07/05/88	PHONE NO.755-5717		
	4.183		$ 173,194	$ 221,553 $	**12/04/88	98.0		116.7
RTF 41(12)		6 INCH GRAVEL SURFACING	BLAHNIK CONSTRUCTION, INC.		06/24/88	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST.	% CONT. TIME USED
SKACKAHO ROAD	0.000			$ 94,424	$ 91,150 $	09/06/88 09/15/88	100.0		BY / /
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL	$ 99,478	$ 0 $	06/24/88 / / **11/12/88	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC.	$ 594,176	$ 7,265 $	07/11/88 09/23/88 **11/12/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 1.2		21.7
HES 93-1(3)29 WEST OF LOLO	0.300	SLOPE FLATTENING & SIGNING	GLENN REHBEIN EXCAVATING,INC.	$ 47,803	$ 33,713 $	07/11/88 / / **11/12/88	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 70.5		36.7
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC.	$ 608,552	$ 0 $	09/02/88 / / **06/01/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		BY 06/01/89
MISSOULA DISTRICT TOTALS:				$ 39,172,151	$ 28,216,912 $		72.0		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST.	% CONT. TIME USED
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC.	$ 6,688,290	$ 6,315,950 $	10/07/86 11/04/86 **11/14/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 94.4		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC.	$ 5,230,226	$ 3,879,226 $	08/04/87 09/23/87 **11/15/88	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 74.2		90.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** BUTTE DISTRICT ***

DATE:10/06/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,831,745 $	08/04/87 09/02/87 **11/15/88	F.P.M. BROELL, IRVIN PHONE NO.444-6338 93.7		85.5
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC $ 687,097	$ 635,478 $	08/04/87 09/09/87 07/14/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 100.0		93.3
IR 90-5(47)240 WHITEHALL - WEST	8.488	PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 1,882,275	$ 1,891,470 $	10/02/87 04/08/88 08/09/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0		77.8
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,231,905	$ 2,096,959 $	12/07/87 03/25/88 **10/31/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 94.0		94.2
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,172,267 $	04/11/88 05/19/88 **11/19/88	F.P.M. BLOSSOM, ROGER PHONE NO.835-2011 74.8		95.6
HES 4141(53) INSTALL CONTROLLERS-BOZEMAN	0.000	INSTALL CONTROLLERS	SCOTT CONSTRUCTION $ 6,575	$ 7,279 $	04/11/88 07/26/88 07/28/88	F.P.M. McCORMICK, TOM (ACT) PHONE NO. 100.0		91.1
BRS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 149,164 $	04/11/88 07/21/88 **11/19/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 56.3		65.6
RT 1(14)		PLANT MIX BITUMINOUS LEVELING,	J & L CONSTRUCTION		04/11/88	F.P.M. PHONE NO.		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DICCON - DIVIDE RT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	SEAL & COVER	$ 1,122,672	$ 1,088,906 $	05/05/88 09/16/88	100.0		BY 09/01/88
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 843,130 $	05/06/88 07/27/88 **11/19/88	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 79.3		110.0
RTS 205-1(11)0 THREE FORKS INT. TO LOGAN	5.700	LEVEL, SEAL & COVER	PIONEER READY MIX $ 188,111	$ 188,111 $	06/24/88 07/25/88 08/13/88	UNASSIGNED 100.0		BY / /
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 0 $	09/02/88 / / **12/04/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 0.0		
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	$ 1,398,030	$ 0 $	09/02/88 / / **12/04/88	F.P.M. SAUNDERS,LESLIE PHONE NO.222-8199 0.0		
BUTTE DISTRICT TOTALS:			$ 31,207,192	$ 21,099,686 $		67.6		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 330-1(7)0 ULM - SOUTH (NORTH SECTION)	6.596	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 1,872,772	$ 1,832,375 $	07/06/87 07/23/87 08/08/88	F.P.M. ENDERSON, G. PHONE NO.738-4319 100.0		105.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
BRF 21-1(27)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 191,566	11/06/87 04/11/88 **11/29/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 97.1	86.7
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,979,572	$ 1,965,671	11/06/87 12/09/87 **06/16/89	F.P.M. ENDERSON, G. PHONE NO.738-4319 98.0	68.7
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 670,566	$ 497,814	12/07/87 02/22/88 **11/15/88	F.P.M. STEEN, G. PHONE NO.362-4607 74.2	84.3
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 7,429,118	12/07/87 02/16/88 **11/19/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 77.4	50.7
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,256,516	$ 2,272,861	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 98.0	86.4
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,793,535	$ 2,699,856	04/11/88 05/04/88 **11/19/88	F.P.M. GREGORY, D. PHONE NO.432-3211 96.6	92.2
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,559,097	$ 1,522,003	04/11/88 05/02/88 **10/31/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 97.6	BY 09/01/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,166,323 $	04/11/88 05/31/88 **11/19/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 85.5		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 369,150 $	05/06/88 08/24/88 **11/19/88	UNASSIGNED 15.6		74.4
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 1,682,369 $	06/07/88 06/20/88 **12/04/88	UNASSIGNED 80.2		53.0
RTF 5708(5) 5TH STREET-HAVER	0.000	THIN OVERLAY, THEMOPLASTIC STRIPING	BALTRUSCH CONST. CO.,INC. $ 96,464	$ 103,854 $	06/24/88 / / **11/12/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 98.0		BY / /
RTF 5205(3) 57TH STREET-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 103,890	$ 120,962 $	06/24/88 / / **11/06/88	UNASSIGNED 98.0		BY / /
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 59,147 $	06/24/88 / / **11/12/88	UNASSIGNED 79.5		BY / /
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 742,358 $	07/11/88 08/02/88 **11/12/88	F.P.M. GREGORY, D. PHONE NO.432-3211 38.6		42.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F I-6197384 1st ST. & 4th AVE.- HAVRE	0.000	TRAFFIC SIGNALS	MONTANA LINES, INC $ 23,465	$ 15,341 $	08/08/88 08/29/88 **11/19/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 65.4		45.0
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 0 $	09/02/88 / / **12/04/88	F.P.M. SMITH, W. PHONE NO.727-4350 0.0		
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 0 $	09/02/88 / / **06/15/89	F.P.M. STEEN, G. PHONE NO.362-4607 0.0		BY 06/15/89
GREAT FALLS DISTRICT TOTALS:			$ 29,445,623	$ 22,670,768 $		77.0		
			*** GLENDIVE DISTRICT ***					
BRF 62-1(5)4 MISSOURI RI.8R.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 4,456,845 $	09/27/85 12/09/85 **12/04/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 88.3		107.2
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,510,890	$ 4,436,654 $	06/05/87 07/13/87 **11/29/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 98.0		98.0
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,285,614 $	07/06/87 09/13/87 08/16/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 100.0		77.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,086,787	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0		60.0
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 356,875	$ 329,542	11/06/87 12/07/87 **11/19/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 92.3		68.9
IR0008 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 436,969	$ 494,737	11/06/87 03/08/88 **11/19/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 98.0		103.2
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,763,854	$ 2,675,339	11/06/87 02/11/88 **11/19/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 96.8		103.3
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 727,688	11/06/87 02/22/88 **11/19/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 97.8		63.3
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,938,905	$ 1,843,160	12/07/87 02/18/88 08/22/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0		93.4
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 665,509	12/07/87 04/06/88 **11/29/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 54.2		99.1
SMP 3899(67)		CRUSHING & STOCKPILING	KONITZ CONTRACTING, INC.		12/07/87	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4626		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CROSS & STOCKPILE GLENDIVE	0.000		$ 280,748	$ 280,798 $	03/30/88 07/08/88	100.0		BY 06/30/88
RTF 1-10(21)612 POPLAR - EAST RTF 1-10(22)656 BAINVILLE - EAST & WEST RTF 14-6(3)207 ROSEBUD CO. LINE - EAST RTF 22-1(3)1 SCOBEY - EAST RTF 27-2(4)12 FALLON CO. LINE - NORTH RTF 51-1(1)0 CIRCLE - RICHEY RTF 57-5(8)230 FLOWING WELLS - WEST	80.400	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	$ 2,066,275	$ 2,040,029 $	04/11/88 04/21/88 **10/31/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 98.0		BY 09/01/88
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	$ 351,866	$ 68,362 $	05/06/88 07/13/88 **11/19/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 19.4		74.4
BRS 504-1(1)13 11 MILES N.E. OF MILDRED	0.246	REPLACEMENT OF STRUCTURE WITH CULVERTS AND APPROACHES	$ 120,710	$ 100,291 $	05/06/88 06/13/88 **11/19/88	UNASSIGNED 83.1		102.2
BR 9043(8) E. FORK SHOTGUN CREEK BRIDGE	0.000	BRIDGE REPLACEMENT WITH PIPE	$ 45,783	$ 42,727 $	06/07/88 07/05/88 **12/04/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 93.3		86.7
HES 4141(51) GLENDIVE DISTRICT - SIGN. CNTR	0.000	INSTALL STATE FURNISHED TRAFFIC SIGNAL CONTROLLERS AND SIGNAL HEADS	$ 12,286	$ 13,605 $	06/07/88 08/03/88 08/09/88	UNASSIGNED 100.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88 *** GLENDIVE DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 257,458 $	06/07/88 07/11/88 **12/04/88	UNASSIGNED 37.8		68.3
RTF 27-2(5)29 BAKER-SOUTH	6.100	THIN OVERLAY	CENTURY PAVING INC. $ 237,860	$ 46,001 $	06/24/88 / / **11/12/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 19.3	BY / /	
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 11,916 $	08/08/88 09/08/88 **11/19/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 0.8		16.7
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 5,204 $	08/08/88 / / **11/19/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 0.4		13.3
GLENDIVE DISTRICT TOTALS:			$ 30,997,760	$ 25,877,453 $		83.5		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,815,185	$ 3,686,021 $	04/03/87 05/13/87 08/09/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 100.0		104.7
RTF-BRF 14-4(6)130 RYEGATE - EAST	7.122	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,118,591	$ 4,010,078 $	06/05/87 07/20/87 07/26/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0		91.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88 *** BILLINGS DISTRICT *** PAGE NO:13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9033(4) MUSSELSHELL RV.BR.-N.OF BUNDY	0.000	GRADE AND AGGREGATE SURFACING	HACKIN CONSTRUCTION CO $ 249,013	$ 244,634 $	08/04/87 09/08/87 07/05/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		100.0
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 317,937 $	08/31/87 10/06/87 **10/18/88	F.P.M. SACKS, RAY PHONE NO.252-4138 94.4		99.0
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,621,844 $	10/02/87 11/04/87 **10/21/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 94.2		82.7
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,284,492	$ 1,256,360 $	11/06/87 03/10/88 08/23/88	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 100.0		91.5
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,711,681	$ 1,685,131 $	11/06/87 01/13/88 **11/19/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 98.0		93.8
IR 90-8(109)453 LOCKWOOD FLAT INTERCHANGE HES 16-1(24)0 INTERSECTION P 16 & W. FRONTAG	0.000	TRAFFIC CONTROL DEVICES	SCOTT CONSTRUCTION $ 119,377	$ 128,881 $	12/07/87 03/01/88 08/01/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		106.6
BHF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BNRR)	COP CONSTRUCTION CO. $ 369,312	$ 399,487 $	02/08/88 03/09/88 09/13/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		89.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 850,955 $	02/08/88 04/18/88 **10/15/88	F.P.M. SACKS, RAY PHONE NO.252-4138 85.3		
IR 90-8(104)446 BILLINGS VICINITY FENCING	0.000	FENCING	FRONTIER FENCE CO. $ 130,699	$ 121,493 $	02/08/88 04/13/88 07/13/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		133.3
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 2,274,872	$ 1,996,935 $	04/11/88 04/14/88 10/03/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.639-2914 100.0		82.3
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 742,117 $	04/11/88 05/04/88 **10/31/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 97.2		BY 09/01/88
RT 56(18) BILLING - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 679,626 $	04/11/88 05/16/88 **10/31/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 98.0		BY 09/01/88
HES 4-1(11)12 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONSTRUCTION $ 91,481	$ 88,837 $	05/06/88 05/31/88 **11/19/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 97.1		55.6
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 1,165,476 $	05/06/88 08/03/88 **11/19/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-9218 27.0		50.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88

DATE:10/06/88 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 2(9) W. OF HARDIN - WEST	0.000	LEVEL, THIN OVERLAY SEAL & COVER	MIDLAND O'LEARY INC. $ 384,408	$ 360,071 $	06/24/88 07/29/88 08/16/88	UNASSIGNED 100.0		BY / /
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 1,800 $	07/11/88 08/22/88 **11/12/88	UNASSIGNED 0.1		34.5
IR 90-9(70)532 LODGE GRASS-SOUTH	11.700	MILLING & PLANT MIX BITUMINOUS SURFACING	KIEWIT WESTERN CO. $ 3,938,950	$ 762,414 $	07/11/88 08/01/88 **11/15/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.639-2914 19.4		BY 11/15/88
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 43,989 $	07/11/88 09/02/88 **11/12/88	UNASSIGNED 2.0		30.8
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 0 $	07/11/88 / / **11/12/88	F.P.M. SACKS, RAY PHONE NO.252-4138 0.0		
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 155,182	$ 0 $	09/02/88 / / **12/04/88	UNASSIGNED 0.0		160.0
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC COMPANY $ 75,283	$ 0 $	09/02/88 / / **12/04/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
HES 4141(43) SLOPE FLATTENING N.OF ROUNDUP	0.300		$ 14,489	$ 0	09/02/88 09/30/88 **12/04/88	F.P.M. SACKS, RAY PHONE NO.252-4138 0.0			
BILLINGS DISTRICT TOTALS:			$ 34,381,834	$ 22,164,084		64.5			
*** STATE WIDE ***									
HES 4141(34) PENNANT SIGNS - VAR. DISTRICTS	0.000	NO PASSING PENNANT ZONE SIGNING & NO PASSING PENNANTS	ONE WAY SIGN AND CONSTRUCTION $ 182,788	$ 0	08/08/88 / / **11/18/88	UNASSIGNED 0.0			BY 11/18/88
HES 4141(37) 12 LOCATIONS - STATEWIDE	0.000	SAFETY IMPROVEMENTS-STATEWIDE	MONTANA LINES, INC $ 16,936	$ 0	08/08/88 / / **11/18/88	UNASSIGNED 0.0			BY 11/18/88
STATE WIDE TOTALS:			$ 199,723 *** ***	$ 0		0.0			
TOTALS FOR ACC PROJECTS:			$165,404,282	$120,028,903		72.6			

S
625.704
H 3fe
10/31/88

STATE DOCUMENTS COLLECTION
NOV 22 1988
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

State Libr

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10 31/88
*** MISSOULA DISTRICT ***

DATE:11/04/88 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT W.CONST. W.CONT. TIME USED
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,236	$ 1,535,319 $	06/05/87 07/23/87 **12/26/89	F.P.M. FIEDALDE, EUGENE R. PHONE NO.387-5050 98.0	105.4
F-BRF-HES 1-2(37)95 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,392,543	$ 2,618,382 $	07/06/87 08/14/87 **11/29/88	F.P.M. FIEDALDE, EUGENE R. PHONE NO.387-5050 98.0	113.2
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 804,472 $	07/06/87 07/29/87 **11/08/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 95.1	100.7
F-BRF 6-1(12)76 PLAINS - PARADISE	4.278	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 2,410,016	$ 2,399,845 $	08/04/87 09/09/87 10/11/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 100.0	99.2
F 6-1(25)6 NORTON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALLS	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 333,258	$ 215,256 $	08/04/87 10/06/87 **12/04/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0	136.7
IR 90-1(104)53 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,217,384 $	08/31/87 09/18/87 **12/26/88	F.P.M. MAART, WILLIAM J. PHONE NO.549-6491 92.3	
F 1-1(25)65 & DE 0200(20)01 ELK HILL - LYONS SPRING	0.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELSON, INC. $ 2,537,565	$ 2,377,778 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 93.7	55.7

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT $ CONST.	% CONT. TIME USED
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 3,448,338 $	10/02/87 11/03/87 **11/14/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491 80.7		54.0
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 260,556	$ 251,763 $	11/06/87 12/07/87 **12/26/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 96.6		75.0
F-HES-BRF 1-1(19)38 LIBBY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 983,246 $	11/06/87 12/15/87 **12/26/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 98.0		102.0
IR 90-1(105)15 HOUSAN WEIGH STATION	0.000	WEIGH STATION	C.D. LUMBER, INC. $ 2,445,145	$ 2,483,785 $	02/08/88 03/14/89 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0		103.3
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 804,377 $	04/11/88 05/12/89 **11/19/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 95.6		99.0
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,070,027 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5550 83.4		77.5
IR 90-1(107)0 LOOKOUT PASS-DREXEL	27.900	PORTLAND CEMENT CONCRETE PIPE JOINT REHABILITATION, SEAL & COVER ON ASPHALT SHOULDERS	MULTIPLE CONCRETE ENTERPRISES $ 2,357,447	$ 2,658,541 $	05/06/88 06/13/89 **11/15/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0		92.2
F 5-2(28)85		GRADING,AGGREGATE SURFACING,	HILDE CONSTRUCTION CO., INC.		06/07/88	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** MISSOULA DISTRICT ***

DATE:11/04/88 PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
FLATHEAD CO. LINE - EGOTP	7.261	PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	$ 7,511,662	$ 2,164,014 $	05/24/88 **11/15/87	28.4		37.0
HES 1-2(29)138 NORTHEAST OF COLUMBIA FALLS	4.183	SLOPE FLATTENING & GUARDRAIL	FRANK GURNEY, INC $ 173,194	$ 223,453 $	06/07/93 07/05/88 10/20/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		116.7
RTF 41(12) SKALKAHO ROAD	0.000	6 INCH GRAVEL SURFACING	BLAHNIK CONSTRUCTION, INC. $ 94,424	$ 91,150 $	06/24/88 09/06/88 09/15/88	UNASSIGNED 100.0		BY / /
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,476	$ 0 $	06/24/88 / / **11/12/88	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 594,176	$ 288,156 $	07/11/88 09/23/88 **11/12/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 43.5		63.3
HES F3-1 3)29 WEST OF LOLO	0.300	SLOPE FLATTENING & SIGNING	GLENN REHBEIN EXCAVATING,INC. $ 47,803	$ 41,250 $	07/11/88 09/07/88 10/19/88	F.P.M. MAART, WILLIAM G PHONE NO.549-6491 100.0		36.7
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 0 $	09/02/88 / / **06/01/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		BY 06/01/89
RTF-BRF 1-1(3)14 TROY - LIBBY (WEST SECTION) RTF-BRF 1-1(32)23			WASHINGTON CONSTRUCTION		10/07/88 / / **11/08/88	F.P.M. MITCHELL, JIM PHONE NO.549-6491		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88

DATE:11/04/88 *** MISSOULA DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
			FRIME CONTRACTOR						
TROY - LIBBY (E.SECT.) RTF 1-1(33)17 TROY REST AREA	22.832			$ 15,474,070	$ 0	$	0.0		
MISSOULA DISTRICT TOTALS:				$ 54,946,970	$ 27,766,542	$	50.5		
			*** BUTTE DISTRICT ***						
I 15-1(76)51 PIPE DRAW - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC.	$ 6,588,290	$ 6,463,445	$	10/07/86 11/04/86 **11/14/88 PHONE NO.683-6290 96.7	F.P.M. CARRARA, FRANK JR.	
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC.	$ 5,230,226	$ 5,059,334	$	08/04/87 09/23/87 **11/15/88 PHONE NO.685-3260 96.7	F.P.M. FLYNN, CLAUDE	102.8
RTF-BRF 3-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC	$ 3,023,629	$ 2,860,963	$	08/04/87 09/02/87 **11/15/88 PHONE NO.444-6338 94.6	F.P.M. BROELL, IRVIN	96.2
M 5807(5) LAST CHANCE GULCH-NEILL-LYNDAL	0.393	GRADING AND PLANT MIX BITUMINOUS SURFACING	MARONICK CONST. CO., INC	$ 687,097	$ 635,478	$	08/04/87 09/09/87 07/14/88 PHONE NO.444-7625 100.0	F.P.M. WILSON, ROBERT	93.3
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC.	$ 2,231,905	$ 2,107,676	$	12/07/87 03/25/88 **12/30/88 PHONE NO.782-0397 94.4	F.P.M. ERICKSON, WALTER	94.2
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC.	$ 1,367,012	$ 1,241,168	$	04/11/88 05/19/88 **11/19/88 PHONE NO.835-2011 79.2	F.P.M. BLOSSOM, ROGER	98.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88

DATE:11/04/88 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	RDST. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRS 278-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 205,983 $	04/11/88 07/21/89 **11/19/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 77.8		92.2
RT 1(14) DILLON - DIVIDE RT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,122,672	$ 1,088,906 $	04/11/88 05/05/89 09/16/88	F.P.M. PHONE NO. 100.0		BY 09/01/88
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,044,664 $	05/06/88 07/27/88 **11/19/88	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 98.0		110.0
RTS 205-1(11)0 THREE FORKS INT. TO LOGAN	5.700	LEVEL, SEAL & COVER	PIONEER READY MIX $ 188,111	$ 188,111 $	06/24/88 07/25/88 08/13/88	UNASSIGNED 100.0		BY / /
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416		HUGH BRINDLEY EARTHMOVING $ 0	$ 0 $	09/02/88 / / **12/04/88	UNASSIGNED 0.0		BY / /
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	BK CONSTRUCTION, INC. $ 5,353,151	$ 1,976,847 $	09/02/88 / / **12/04/88	F.P.M. WILSON, ROBERT PHONE NO.444-7625 18.4		13.3
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	HK Contractors, Inc. $ 1,338,030	$ 0 $	09/02/88 / / **12/04/88	F.P.M. SAUNDERS,LESLIE PHONE NO.222-3199 0.0		13.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 0	09/30/86 10/27/88 **05/15/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 0.0		BY 05/15/89
BUTTE DISTRICT TOTALS:			$ 29,891,932	$ 21,977,578	$	73.5		
*** GREAT FALLS DISTRICT ***								
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.134	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO. $ 197,265	$ 191,711	11/06/87 04/11/88 **11/29/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 97.3		86.7
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,979,572	$ 2,000,582	11/06/87 12/09/87 **06/15/89	F.P.M. ENDERSON, G. PHONE NO.738-4319 98.0		84.0
BRF 24-3(12)78 LANDERS FORK - EAST OF LINCOLN	0.067	BRIDGE REHABILITATION	GLENN REHBEIN EXCAVATING,INC. $ 670,566	$ 656,172	12/07/87 02/22/88 10/15/88	F.P.M. STEEN, G. PHONE NO.362-4607 100.0		94.3
F-RRS-BRF 20-2(19)31 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,056	$ 6,247,689	12/07/87 02/16/88 **11/19/88	F.P.M. ROBINSON, F. PHONE NO.727-4350 85.9		61.5
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO. $ 2,256,516	$ 2,292,466	12/07/87 04/15/88 **11/15/88	F.P.M. SMITH, W. PHONE NO.727-4350 98.0		94.4
RTF 1-6(11)355 GILDFORD-EAST	24.984	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 2,793,535	$ 2,822,786	04/11/88 05/04/88 10/11/88	F.P.M. GREGORY, D. PHONE NO.432-3211 100.0		92.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** GREAT FALLS DISTRICT ***

DATE:11/04/88

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT $ CONST.	% CONT. TIME USED
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,357,097	$ 1,536,859 $	04/11/88 05/02/83 **12/30/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 98.0		BY 07/01/88
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,163,905 $	04/11/88 05/31/88 **11/19/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 85.7		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 1,793,453 $	05/06/88 08/24/88 **11/19/88	F.P.M. LEO, P. DENNIS PHONE NO.338-7919 75.8		97.8
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,028,235 $	06/07/88 06/20/88 **12/04/88	F.P.M. ENDERSON, G. PHONE NO.736-4319 96.7		77.0
RTF 5708(5) 5TH STREET-HAVRE	0.000	THIN OVERLAY, THEMOPLASTIC STRIPING	BALTRUSCH CONST. CO.,INC. $ 96,464	$ 103,354 $	06/24/88 07/25/83 08/26/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		BY / /
RTF 5205(3) 37TH STREET-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 103,890	$ 120,962 $	06/24/88 09/10/88 08/29/88	UNASSIGNED 100.0		BY / /
RTF 5205(4 RIVER DRIVE-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 59,147 $	06/24/88 / / **11/12/88	UNASSIGNED 79.5		BY / /

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88

DATE:11/04/88 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) FTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 1,755,293 $	07/11/88 08/02/88 **11/12/88	F.P.M. GREGORY, D. PHONE NO.432-3211 91.4		67.8
F 1-6(9)384 1st ST. & 4th AVE.- HAVRE	0.000	TRAFFIC SIGNALS	MONTANA LINES, INC $ 23,465	$ 22,830 $	08/08/88 08/29/88 10/11/88	F.P.M. TREFTZ, G. PHONE NO.265-6821 100.0		45.0
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 0 $	09/02/88 10/26/88 **12/04/88	F.P.M. SMITH, W. PHONE NO.727-4350 0.0		6.7
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 895 $	09/02/88 / / **06/15/89	F.P.M. STEEN, G. PHONE NO.362-4607 0.2		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 0 $	10/07/88 / / **11/08/88	UNASSIGNED 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 23,512,003	$ 24,803,041 $		87.0		

*** GLENDIVE DISTRICT ***

BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.336	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 4,596,964 $	09/27/85 12/09/85 **12/04/88	F.P.M. GREUFE, LARRY K. PHONE NO.787-5813 93.0		113.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** GLENDIVE DISTRICT ***

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT $ COMP.	% CONT. TIME USED
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH S. PHONE NO.783-5689 100.0	55.0
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,510,870	$ 4,455,735 $	06/05/87 07/13/87 10/15/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 100.0	98.0
F-HES 42-1(2)0 FLOWING WELLS - NORTH	19.720	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,363,687	$ 2,285,614 $	07/06/87 08/13/87 08/15/88	F.P.M. WOLF, LARRY PHONE NO.365-2877 100.0	77.2
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	3.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,166,815 $	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0	70.5
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 356,875	$ 332,142 $	11/06/87 12/07/87 **11/19/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 93.1	80.0
IR0099 0(10) GLENDIVE DISTRICT SIGNING UPGR	0.000	SIGNING UPGRADE	ONE WAY SIGN AND CONSTRUCTION $ 436,969	$ 500,943 $	11/06/87 03/08/88 09/13/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0	103.2
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,763,854	$ 2,875,339 $	11/06/87 02/11/88 10/20/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0	103.3
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	3.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 737,194 $	11/06/87 02/22/88 10/19/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0	93.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-5(24)170 TERRY-EAST & WEST PRAIRIE CO	0.000	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,938,905	$ 1,843,160 $	12/07/87 02/18/88 08/22/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0		93.4
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,065,896 $	12/07/87 04/06/88 **11/29/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 36.8		112.8
RTF 1-10(21)612 POPLAR - EAST RTF 1-10(22)656 BAINVILLE - EAST & WEST RTF 14-6(3)207 ROSEBUD CO. LINE - EAST RTF 22-1(3)1 SCOBEY - EAST RTF 27-2(4)12 FALLON CO. LINE - NORTH RTF 51-1(1)0 CIRCLE - RICHEY RTF 57-5(8)230 FLOWING WELLS - WEST	80.400	ROAD MIX BITUMINOUS LEVELING, SEAL & COVER	PORTABLE PAVERS, INC. $ 2,066,275	$ 2,047,014 $	04/11/88 04/21/88 10/06/88	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-2081 100.0		BY 09/01/88
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 130,551 $	05/06/88 07/13/88 **11/19/88	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 37.1		100.0
BRS 504-1(1)13 11 MILES N.E. OF MILDRED	0.246	REPLACEMENT OF STRUCTURE WITH CULVERTS AND APPROACHES	JAMES W. ZION DBA ZION CONST. $ 120,710	$ 110,577 $	05/06/88 06/13/88 **11/19/88	UNASSIGNED 91.6		102.2
BR 9043(8)		BRIDGE REPLACEMENT	PHILLIPS CONSTRUCTION		06/07/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** GLENDIVE DISTRICT ***

DATE:11/04/88 PAGE 00:11

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	PERCENT % CONST.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / % CONT. TIME USED
E. FORK SHOTGUN CREEK BRIDGE	0.000	WITH PIPE	$ 45,783	$ 42,727	07/05/88 / 10/17/88	100.0		86.7
HES 4141(51) GLENDIVE DISTRICT - SIGN. CNTR	0.000	INSTALL STATE FURNISHED TRAFFIC SIGNAL CONTROLLERS AND SIGNAL HEADS	SCOTT CONSTRUCTION $ 12,286	$ 13,605	06/07/88 / 08/03/88 / 08/09/88	UNASSIGNED 100.0		
RS 254-1(5)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 631,884	$ 530,575	06/07/88 / 07/11/88 / **12/04/88	F.P.M. WOLF, LARRY PHONE NO.365-2977 77.8		76.7
RTF 27-2(5)29 BAKER-SOUTH	6.100	THIN OVERLAY	CENTURY PAVING INC. $ 237,860	$ 295,294	05/24/88 / 09/02/88 / 10/13/88	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 100.0		BY / /
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 637,810	08/08/85 / 09/08/88 / **11/19/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 42.5		46.7
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,246,023	$ 27,775	09/08/88 / / / **11/19/88	F.P.M. WOLF, LARRY PHONE NO.365-2977 2.2		38.9
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.300	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 0	10/07/88 / / / **11/08/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88

DATE:11/04/88

*** GLENDIVE DISTRICT ***

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS:			$ 32,593,455	$ 27,600,921 $		84.9		

*** BILLINGS DISTRICT ***

RTF 61-1(6)0	0.000		HUGH BRINDLEY EARTHMOVING $ 1,753,169	$ 0 $	/ / 08/22/88 **11/25/88	UNASSIGNED 0.0	BY / /	
F-BRF 4-1(5)26 BRIDGER - FROMBERG	7.486	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	HILDE CONSTRUCTION CO.,INC. $ 3,815,185	$ 3,636,021 $	04/03/87 05/13/87 08/09/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-3218 100.0		104.7
BR 9048(7) STILLWATER BR.-2MI SW COLUMBUS	0.151	APPROACHES	TRACY COWDREY & ASSOC. $ 336,970	$ 317,937 $	08/31/87 10/06/87 10/14/88	F.P.M. SADKS, RAY PHONE NO.252-4138 100.0		99.0
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,624,538 $	10/02/87 11/04/87 **12/26/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 94.3		82.7
IR 90-8(99)393 SPRING TIME INTERCHANGE - WEST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,284,492	$ 1,256,903 $	11/06/87 02/10/88 09/23/88	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 100.0		91.5
IR 94-1(49)47 CUSTER INTERCHANGE EAST	0.000	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,711,631	$ 1,685,131 $	11/06/87 01/13/88 **11/19/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3837 98.0		97.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT $ CONST.	% CONT. TIME USED
BRF 4-2(8)58 BN OVERPASS - MOSSMAIN (BLGN)	0.050	OVERPASS (BRRR)	COP CONSTRUCTION CO. $ 369,312	$ 403,941 $	02/03/88 03/09/88 09/13/88	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 100.0		99.0
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 932,059 $	02/08/88 04/18/89 **12/26/88	F.P.M. SACKS, RAY PHONE NO.252-4138 93.4		
RTF 37-1(15)27 BUSBY-LAME DEER RTF 37-2(5)39 LAME DEER - WEST	14.800	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 2,274,872	$ 1,996,935 $	04/11/88 05/09/88 09/17/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.639-2914 100.0		82.3
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 757,886 $	04/11/88 05/04/88 **12/30/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 98.0		BY 09/01/88
RT 56(18) BILLINGS - EAST	16.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 667,147	$ 685,932 $	04/11/88 05/16/88 09/01/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		BY 09/01/88
HES 4-1(11)12 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONSTRUCTION $ 91,481	$ 88,937 $	05/06/88 05/31/88 **11/19/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 97.1		57.8
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,331,156	$ 2,839,604 $	05/06/88 08/03/88 **11/17/88	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-9218 66.9		67.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88
*** BILLINGS DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	CONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
F I4-2(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	$ 2,309,650	$ 42,707 $	07/11/88 08/22/88 **11/12/88	F.P.M. SACKS, RAY PHONE NO.252-4138 1.8	43.6
IR 90-9(70)532 LODGE GRASS-SOUTH	11.700	MILLING & PLANT MIX BITUMINOUS SURFACING	KIEWIT WESTERN CO. $ 3,938,950	$ 3,912,365 $	07/11/88 08/01/88 **11/15/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.638-2914 98.0	BY 11/15/88
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 279,795 $	07/11/88 09/02/88 **11/12/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 13.0	48.3
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 36,850 $	07/11/88 / / **11/12/88	F.P.M. SACKS, RAY PHONE NO.252-4138 14.3	20.0
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 155,182	$ 10,423 $	09/02/83 / / **12/04/88	UNASSIGNED 6.7	160.0
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC COMPANY $ 75,283	$ 779 $	09/02/88 / / **12/04/88	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 1.0	22.2
HES 4141(43) SLOPE FLATTENING N.OF ROUNDUP	0.300		$ 14,489	$ 0 $	09/02/88 09/30/88 **12/04/88	F.P.M. SACKS, RAY PHONE NO.252-4138 0.0	50.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/88

DATE:11/04/88 *** BILLINGS DISTRICT *** PAGE NO:15

EMPIRE CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST. % CONT. TIME USED
IR 90-8(110)423			EMPIRE SAND AND GRAVEL CO.,INC		10/07/88	UNASSIGNED	
BIG HORN CO. LINE-W.					10/13/88		
	10.281		$ 2,734,382	$ 0 $	**11/08/88	0.0	
BILLINGS DISTRICT TOTALS:			$ 33,867,237	$ 22,608,692 $		66.8	
			*** STATE WIDE ***				
HES 4141(34)		NO PASSING PENNANT	ONE WAY SIGN AND CONSTRUCTION		08/08/88	UNASSIGNED	
PENNANT SIGNS - VAR. DISTRICTS		ZONE SIGNING & NO			10/13/88		
	0.000	PASSING PENNANTS	$ 182,788	$ 58,841 $	**11/18/88	32.2	BY 11/18/88
HES 4141(37)		SAFETY IMPROVEMENTS-STATEWIDE	MONTANA LINES, INC		08/08/88	UNASSIGNED	
12 LOCATIONS - STATEWIDE					10/03/88		
	0.000		$ 16,936	$ 15,451 $	10/13/88	100.0	BY 11/18/88
STATE WIDE TOTALS:			$ 199,723	$ 74,292 $		100.0	
			*** ***				
TOTALS FOR ALL PROJECTS:			$125,921,373	$124,797,865 $		100.0	

S
625.704
H3se
12/31/88

STATE DOCUMENTS COLLECTION

JAN 16 1989

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** MISSOULA DISTRICT ***

OCLC 22722994WF

DATE:01/05/89 PAGE NO: 1

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 1,533,527 $	06/05/87 07/20/87 10/28/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 100.0		105.4
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,592,540	$ 2,606,853 $	07/06/87 08/14/87 11/02/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 100.0		113.2
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 804,472 $	07/06/87 07/29/87 10/25/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 100.0		100.7
F 6-1(25)6 NOXON SLIDE F 6-1(33)43 WHITE PINE SLIDE-N.W.OF T.FALL	0.000	SLIDE CORRECTION	MCDANIEL AND SONS CONTRACTORS $ 228,258	$ 272,543 $	08/04/87 10/06/87 10/28/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 100.0		126.7
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,493	$ 1,309,492 $	08/31/87 09/18/87 **02/26/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 98.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 2,676,125 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 98.0		60.5
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,137,548 $	10/02/87 11/03/87 **01/14/89	F.P.M. MITCHELL, JIM PHONE NO.549-6491 96.8		64.3

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** MISSOULA DISTRICT ***

DATE:01/05/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 260,556	$ 252,563	11/06/87 12/11/87 11/03/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 100.0		78.6
F-HES-BRF 1-1(19)38 LIBBY - SOUTHEAST	6.701	PLANT MIX BITUMINOUS OVERLAY & WIDENING	A-1 PAVING, INC. $ 959,013	$ 987,200	11/06/87 12/15/87 10/25/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 100.0		102.0
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,445,145	$ 2,702,914	02/08/88 03/14/88 **01/14/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0		103.3
BRF 1-1(23)45 LIBBY & MILLER CREEK BRIDGES	0.029	BRIDGE APPROACHES	FRONTIER-WEST, INC. $ 841,751	$ 810,751	04/11/88 05/12/88 10/26/88	F.P.M. KALBERG J.GARY PHONE NO.755-5717 100.0		99.0
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,503,864	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 95.1		83.3
IR 90-1(107)0 LOOKOUT PASS-DREXEL	27.900	PORTLAND CEMENT CONCRETE PIPE JOINT REHABILITATION, SEAL & COVER ON ASPHALT SHOULDERS	MULTIPLE CONCRETE ENTERPRISES $ 2,357,447	$ 2,760,471	05/06/88 06/13/88 11/01/88	F.P.M. JOHNSON, BOB PHONE NO.649-2460 100.0		92.2
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 3,338,500	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 43.9		45.5
HES 1-2(29)138		SLOPE FLATTENING & GUARDRAIL	FRANK GURNEY, INC		06/07/88	F.P.M. TOMBRINK, DAN PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS: PERCENT PROJECT COMPLETE	PROJ. MANAGER: PERCENT % CONST.	PROJ. MANAGER: % CONT. TIME USED
NORTHEAST OF COLUMBIA FALLS	4.183		$ 173,194	$ 223,453	07/05/88 10/20/88 $	100.0		116.7
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0	06/24/88 / / **01/14/89 $	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 594,176	$ 489,398	07/11/88 09/23/88 **01/14/89 $	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 82.4		80.0
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 2,464	09/02/88 / / **06/01/89 $	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.4		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) RTF-BRF 1-1(32)23 TROY - LIBBY (E.SECT.) RTF 1-1(33)17 TROY REST AREA	15.965		WASHINGTON CONSTRUCTION $ 19,474,070	$ 48,951	10/07/88 11/16/88 **01/08/89 $	F.P.M. MITCHELL, JIM PHONE NO.549-6491 0.3		
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 79,025	11/09/88 12/07/88 **02/26/89 $	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 18.6		
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 71,580	11/09/88 11/28/88 **02/26/89 $	F.P.M. JOHNSON, BOB PHONE NO.649-2460 21.6		BY 06/30/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

DATE:01/05/89 *** MISSOULA DISTRICT *** PAGE NO: 4

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 0	11/09/88 / / **06/30/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 0.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.700		J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 0	12/13/88 / / **01/20/89	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.0		
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113		GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 0	12/13/88 / / **01/20/89	UNASSIGNED 0.0		
MISSOULA DISTRICT TOTALS:			$ 60,733,271	$ 28,611,695	$	47.1		
*** BUTTE DISTRICT ***								
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 6,546,204	10/07/86 11/04/86 11/07/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,230,226	$ 5,505,164	08/04/87 09/23/87 **01/14/89	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 98.0		111.6
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,882,883	08/04/87 09/02/87 **01/14/89	F.P.M. BRODELL, IRVIN PHONE NO.444-6338 95.3		86.8
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,231,905	$ 2,116,828	12/07/87 03/25/88 11/03/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0		94.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,314,404 $	04/11/88 05/19/88 **01/20/89	F.P.M. BLOSSOM, ROGER PHONE NO.835-2011 83.9	98.9
ERS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 247,589 $	04/11/88 07/21/88 11/10/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 100.0	92.2
RT 1(14) DILLON - DIVIDE RT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,122,672	$ 1,088,906 $	04/11/88 05/05/88 09/16/88	F.P.M. PHONE NO. 100.0	BY 09/01/88
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,076,307 $	05/06/88 07/27/88 **01/20/89	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 98.0	110.0
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 2,376,274 $	09/02/88 / / **02/03/89	F.P.M. WILSON, ROBERT PHONE NO.492-6464 40.6	20.7
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 0 $	09/02/88 / / **02/03/89	F.P.M. SAUNDERS,LESLIE PHONE NO.222-8199 0.0	13.3
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 79,853 $	09/30/88 10/27/88 10/27/88	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0	BY 05/15/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.600		TAMIETTI CONSTRUCTION CO. $ 317,169	$ 26,038	11/09/88 / / **02/26/89	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 8.2		
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 0	11/09/88 / / **02/26/89	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 0.0		
HES 4141(39) 3 LOCATION - DISTRICT 2	0.000	GUARDRAIL INSTALLATION- 3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	OMO CONSTRUCTION INC $ 74,628	$ 0	11/09/88 / / **02/26/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 0.0		
HES 4141(49) BUTTE DISTRICT SIGNAL CONTROLL	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 8,475	$ 0	11/09/88 / / **02/26/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 0.0		
F 14-1(2)1 TOWNSEND-EAST	5.700		GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 0	12/13/88 / / **01/20/89	UNASSIGNED 0.0		
IR 90-3(64)181 DEER LODGE - N. & S.	8.200		JIM GILMAN EXCAVATING INC. $ 1,236,701	$ 0	12/13/88 / / **01/20/89	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 0.0		
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000		D-K RENTALS AND CONTRACTING $ 209,100	$ 0	12/13/88 / / **01/29/89	UNASSIGNED 0.0		BY 06/30/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

DATE:01/05/89 *** BUTTE DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BUTTE DISTRICT TOTALS:				$ 32,251,264	$ 23,260,447 $		72.1		
*** GREAT FALLS DISTRICT ***									
BRF 21-1(2)3 IRRIGATION CANAL-SW OF CONRAD	0.124	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SCANLAN CONSTRUCTION CO.	$ 197,265	$ 191,911 $	11/06/87 04/11/88 10/07/88	F.P.M. WICKMAN, TERRY PHONE NO. 100.0		86.7
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC.	$ 1,979,572	$ 2,056,550 $	11/06/87 12/09/87 11/21/88	F.P.M. ENDERSON, GENE PHONE NO.738-4319 100.0		84.0
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO.	$ 9,598,086	$ 9,337,796 $	12/07/87 02/16/88 **01/20/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 97.3		68.1
IR 15-5(83)270 GREAT FALLS - NORTH & SOUTH	12.100	CONCRETE PAVEMENT	SLETTEN CONSTRUCTION CO.	$ 2,256,516	$ 2,302,400 $	12/07/87 04/15/88 11/01/88	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		94.4
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN	$ 1,559,097	$ 1,587,260 $	04/11/88 05/02/88 11/11/88	F.P.M. WICKMAN, TERRY PHONE NO. 100.0		BY 09/01/88
RS 338-1(2)6 NO. OF HAPLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC.	$ 1,363,404	$ 1,179,744 $	04/11/88 05/31/88 **01/20/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 86.5		95.0
IR 15-8(44)330 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC.	$ 2,366,507	$ 2,005,480 $	05/06/88 08/24/88 **01/20/89	F.P.M. LEO, DENNIS P. PHONE NO.338-7919 84.7		97.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,042.276 $	06/07/88 06/20/88 **02/03/89	F.P.M. ENDERSON, GENE PHONE NO.738-4319 97.4		90.0
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 59.147 $	06/24/88 / / **01/14/89	UNASSIGNED 79.5		BY / /
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 1,893,950 $	07/11/88 08/02/88 **01/14/89	F.P.M. GREGORY, D. PHONE NO.432-3211 98.0		81.1
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 81,364 $	09/02/88 10/26/88 **02/03/89	F.P.M. SMITH, WALT PHONE NO.727-4350 73.9		16.0
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 104.258 $	09/02/88 / / **06/15/89	F.P.M. STEEN, GARY PHONE NO.362-4607 28.9		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 3,500 $	10/07/88 / / **01/08/89	F.P.M. GREGORY, D. PHONE NO.432-3211 0.4		
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 0 $	11/09/88 12/13/88 **02/26/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

DATE:01/05/89

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 0	11/09/88 / / **02/26/89	UNASSIGNED 0.0	
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 0	11/09/88 / / **02/26/89	F.P.M. WICKMAN, TERRY PHONE NO. 0.0	BY 06/30/88
IR 15-6(26)301 POWER - N.& S.	7.750		GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 0	12/13/88 / / **01/20/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0	
GREAT FALLS DISTRICT TOTALS:			$ 27,765,298	$ 22,845,637 $		82.3	

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 4,732,789 $	09/27/85 12/09/85 **02/03/89	F.P.M. GREUFE, LARRY K. PHONE NO.653-1050 93.7	118.1
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189 $	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0	55.0
F-BRF-HES 32-2(6)39 SCOBY - SOUTH	11.542	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	HILDE CONSTRUCTION CO.,INC. $ 4,510,890	$ 4,462,115 $	06/05/87 07/13/87 10/15/88	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 100.0	98.0
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,239,138 $	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-3877 98.0	78.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 14-6(1)257 PORCUPINE OVRFLW-NW OF FORSYTH	0.229	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	COP CONSTRUCTION CO. $ 356,875	$ 332,870 $	11/06/87 12/07/87 11/03/88	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 100.0		80.0
IR-RTI 94-3(37)104 WEST ROSEBUD INTERCHANGE -EAST	11.355	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,763,854	$ 2,680,593 $	11/06/87 02/11/88 10/26/88	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 100.0		103.3
RS 489-1(2)0 KINSEY ROAD (WEST SECTION)	8.615	PLANT MIX BITUMINOUS OVERLAY	INLAND ASPHALT $ 743,868	$ 737,194 $	11/06/87 02/22/88 10/19/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		83.3
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,082,410 $	12/07/87 04/06/88 **01/28/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 88.1		112.8
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 282,460 $	05/06/88 07/13/88 **01/20/89	F.P.M. QUALE, KENNETH G. PHONE NO.783-5699 80.3		108.9
BRS 504-1(1)13 11 MILES N.E. OF MILDRED	0.246	REPLACEMENT OF STRUCTURE WITH CULVERTS AND APPROACHES	JAMES W. ZION DBA ZION CONST. $ 120,710	$ 110,595 $	05/06/88 06/13/88 10/18/88	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 100.0		102.2
BR 9043(8) E. FORK SHOTGUN CREEK BRIDGE	0.000	BRIDGE REPLACEMENT WITH PIPE	PHILLIPS CONSTRUCTION $ 45,783	$ 42,948 $	06/07/88 07/05/88 10/17/88	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 100.0		86.7
RS 254-1(6)26		PLANT MIX BITUMINOUS OVERLAY,	CENTURY PAVING INC.		06/07/88	F.P.M. WOLF, LARRY PHONE NO.365-2877		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

DATE:01/05/89 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
2 MI. NORTH OF BLOOMFIELD NO.	6.000	BRIDGE REPLACEMENT WITH PIPES	$ 681,884	$ 646,383 $	07/11/88 **02/03/89	94.8		96.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,339,834 $	08/08/88 09/08/88 **01/20/89	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 89.2		58.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.834	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 599,664 $	08/08/88 / / **01/20/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 47.3		51.1
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 13,068 $	10/07/88 11/18/88 **01/08/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 0.7		
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	INTERMOUNTAIN SLURRY SEAL $ 1,367,644	$ 0 $	11/09/88 / / **02/26/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0		
IR 94-6(37)218 GLENDIVE-EAST	51.000		SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 0 $	12/13/88 / / **01/20/89	UNASSIGNED 0.0		
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376		CENTURY PAVING INC. $ 612,803	$ 0 $	12/13/88 / / **01/20/89	UNASSIGNED 0.0		
BRS 270-1(1)7			SLETTEN CONSTRUCTION CO.		12/13/88	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

*** GLENDIVE DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION / N.E.OF ACBION/CITT.MIS.RI.)	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
	0.417		$ 403,279	$ 0 $	**01/20/89	0.0		
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000		CENTURY PAVING INC. $ 264,800	$ 0 $	12/13/88 **01/29/89	UNASSIGNED 0.0		BY 06/30/89
GLENDIVE DISTRICT TOTALS:			$ 32,529,645	$ 22,311,250 $		68.6		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION / N.E.OF ACBION/CITT.MIS.RI.)	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,637,003 $	10/02/87 11/04/87 **02/26/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 94.6		82.7
IR 94-1(49)47 CUSTER INTERCHANGE EAST	9.412	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 1,711,681	$ 1,685,890 $	11/06/87 01/13/88 10/20/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		97.9
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 1,018,874 $	02/08/88 04/18/88 **02/26/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 98.0		
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 757,836 $	04/11/88 05/04/88 09/29/88	F.P.M. FASSOW, ROBERT A. PHONE NO.568-2556 100.0		BY 09/01/88

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RES 4-[illegible]2 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONST. INC. $ 91,481	$ 89,814	05/06/88 05/31/88 10/21/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		57.8
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 3,109,923	05/06/88 08/03/88 **01/20/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 72.0		80.0
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 988,817	07/11/88 08/22/88 **01/14/89	F.P.M. SACKS, RAY PHONE NO.252-4138 42.8		61.8
IR 90-9(70)532 LODGE GRASS-SOUTH	11.700	MILLING & PLANT MIX BITUMINOUS SURFACING	KIEWIT WESTERN CO. $ 3,938,950	$ 4,099,331	07/11/88 08/01/88 11/10/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.639-2914 100.0		BY 11/15/88
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 894,381	07/11/88 09/02/88 **01/14/89	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 41.5		57.5
BRS 313-1(6)8 Q-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 82,391	07/11/88 / / **01/14/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 32.6		40.0
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 155,182	$ 93,382	09/02/88 / / **02/03/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 60.2		160.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

DATE:01/05/89 *** BILLINGS DISTRICT *** PAGE NO:14

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 75,283	$ 52,578	09/02/88 / / **02/03/89	F.P.M. SCHUMAN, DAVID F. PHONE NO.245-9802 69.8		46.7
HES 4141(43) SLOPE FLATTENING N.OF ROUNDUP	0.300		HUGH BRINDLEY EARTHMOVING $ 14,489	$ 14,417	09/02/88 09/28/88 10/25/88	F.P.M. SACKS, RAY PHONE NO.252-4138 100.0		50.0
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 1,356,942	10/07/88 10/13/88 **01/08/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 49.6		15.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC. $ 21,590	$ 0	11/09/88 / / **02/26/89	UNASSIGNED 0.0		
F 4-1(10)29 BRIDGER REST AREA	0.000		OLTROGGE CONSTRUCTION INC. $ 349,390	$ 0	12/13/88 / / **06/15/89	F.P.M. SLOE, DAVID A. PHONE NO. 0.0		BY 06/15/89
SMP 1399(88) CRUSH AND STOCKFILE - GLENDIVE	0.000		CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000		D-K RENTALS AND CONTRACTING $ 202,000	$ 0	12/13/88 / / **01/29/89	UNASSIGNED 0.0		BY 06/30/89
BILLINGS DISTRICT TOTALS:			$ 24,124,129	$ 17,381,628		74.1		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/88

DATE:01/05/89 *** STATE WIDE *** PAGE NO:15

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(34) PENNANT SIGNS - VAR. DISTRICTS	0.000	NO PASSING PENNANT ZONE SIGNING & NO PASSING PENNANTS	ONE WAY SIGN AND CONST. INC. $ 182,788	$ 196,140	08/09/88 10/13/88 $ 11/17/88	UNASSIGNED 100.0		BY 11/18/88
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 0	11/09/88 / / $ **02/26/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 0.0		
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000		OMO CONSTRUCTION INC $ 16,372	$ 0	12/13/88 / / $ **01/20/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 0.0		
STATE WIDE TOTALS:			$ 216,347 ***	$ 196,140 ***	$		90.7	
TOTALS FOR ACC PROJECTS:			$177,619,954	$115,106,800	$		64.8	